

Okaloosa County Infrastructure Surtax Advisory Committee Agenda Request

Date: July 22, 2020

To: Members of the Advisory Committee

From: Steve Schmidt, CPM

Subject: Project List Reconciliation

STATEMENT OF ISSUE:

Review of Project Status.

BACKGROUND:

This latest version of the Projects List Reconciliation updates the current status of the projects and funding through June 30, 2020, and summarizes more recent invoice processing ("Pending" column) through July 16, 2020. Also note the addition of Lake Lorraine, ST000022. Next month's report will reflect the deletion of Santa Rosa Blvd. Crosswalks, ST000006, which was recently completed and submitted for final payment.

Staff is available to discuss the project updates and reconciliation report.

OPTIONS:

This is an informational item; no action is required by the committee.

RECOMMENDATION:

This is an informational item; no action is required by the committee.

Okaloosa County Sales Surtax Project Reconciliation

FYTD Collected

% Collected

FY 20 Project Revenue and Expense Summary (As of 6/30/20)

Total Budget

Revenue Summary

Account

<u>Budget</u>

Category

Expense Summary

Balance

% Spent

Actual / Pending

<u>Category</u>	Account	<u> buaget</u>	F Y I D Collected	% Collected	<u>rotal budget</u>	Actual / Ferfullig	balance	% Spent	
Surtax Revenues	3301R-312600	\$14,028,995	\$9,826,593	70%	25,797,646.06	3,680,469.71	22,117,176.35	14%	
Grant Revenues		\$66,635,196	\$6,749,178	10%	66,635,196.00	6,818,102.93	59,817,093.07	10%	
Other Revenues		\$29,662,958	\$5,292,610	18%	29,662,958.18	5,223,685.15	24,439,273.03	18%	
Pending						1,449,719.76	1,449,719.76		
Total		\$110,327,149	\$21,868,381	20%	122,095,800.24	17,171,977.55	107,823,262.21	14%	
				Project Summ	nary				
<u>Title</u>	<u>Project</u>	Category	Account	Budget	Pending	<u>Actuals</u>	<u>Balance</u>	% Spent	% Complete
6th Street Area Stormwater	ST000001	Stormwater	3303-563001	\$750,750	\$0	\$4,477	\$746,273	1%	14%
Beachview Drive Drainage	ST000002	Stormwater	3303-563001	\$600,513	\$4,190	\$66,897	\$533,616	12%	11%
Commons Drive Signalization	ST000003	Transportation Capacity	3301-563001	\$1,470,000	\$539,466	\$770,875	\$699,125	89%	90%
John King Road Intersection Improvements	ST000004	Transportation Capacity	3301-563001	\$1,965,000	\$0	\$142,093	\$1,822,907	7%	9%
Redwood Avenue Intersection	ST000005	Transportation Capacity	3301-563001	\$350,000	\$0	\$39,971	\$310,029	11%	8%
Santa Rosa Boulevard Crosswalks	ST000006	Transportation Capacity	3301-563001	\$280,000	\$168,350	\$45,767	\$234,233	76%	100%
Standish Court Stormwater	ST000007	Stormwater	3303-563001	\$820,000	\$1,775	\$100,875	\$719,125	13%	17%
Sheriff's Office Training Facility	ST000008	Public Safety	3302-562001	\$3,025,000	\$96,111	\$1,486,889	\$1,538,111	52%	28%
Southwest Crestview Bypass	ST000009	Transportation Capacity	3301-563001	\$93,242,765	\$599,652	\$12,257,368	\$80,985,397	14%	18%
Carmel & Beal Intersection Improvements	ST000010	Transportation Safety	3301-563001	\$40,000	\$0	\$22,391	\$17,609	56%	14%
Overbrook Area Stormwater Improvements	ST000011	Stormwater	3303-563001	\$250,000	\$8,900	\$53,464	\$196,536	25%	4%
Lloyd Street/Mayflower Area Stormwater Improvements	ST000012	Stormwater	3303-563001	\$66,516	\$0	\$47,369	\$19,147	71%	9%
Millside Roadway Improvements	ST000013	Transportation Capacity	3301-563001	\$39,000	\$0	\$35,451	\$3,549	91%	12%
Highway 2 Bridge and Roadway Improvements	ST000014	Transportation Capacity	3301-563001	\$200,564	\$0	\$164,269	\$36,295	82%	5%
Northwest Crestview Bypass	ST000015	Transportation Capacity	3301-563001	\$1,550,196	\$0	\$3,519	\$1,546,677	0%	2%
Fleet Improvements	ST000016	Public Safety	3302-562001	\$42,558	\$0	\$44,766	(\$2,208)	105%	100%
School Resource Officer Support	ST000017	Public Safety	3302-562001	\$1,920,093	\$7,000	\$257,640	\$1,662,453	14%	14%
Emergency Services Communications Equip.	ST000018	Public Safety	3302-562001	\$110,000	\$6,431	\$35,026	\$74,974	38%	10%
Meigs Drive Stormwater Improvements	ST000019	Stormwater	3303-563001	\$775,000	\$1,444	\$2,875	\$772,125	1%	17%
Commons Drive Sidewalk Connection	ST000020	Transportation Safety	3301-563001	\$375,000	\$16,402	\$1,725	\$373,275	5%	4%
Dirt to Pave Improvements	ST000021	Transportation Capacity	3301-563001	\$1,600,000	\$0	\$702	\$1,599,298	0%	3%
Lake Lorraine Stormwater Improvements	ST000022	Stormwater	3303-563001	\$90,850	\$0	\$68,925	\$21,925	76%	9%
Reserve - Future Capital Outlay		Reserve	3399-599300	\$12,531,995			\$12,531,995		
		Expenses by Project	•	\$122,095,800	\$1,449,720	\$15,653,333	\$106,442,467		
		Public Safety		\$5,097,651	\$109,541	\$1,824,321	\$3,273,330	38%	
		Transportation Capacity		\$100,697,525	\$1,307,468	\$13,460,014	\$87,237,511	15%	
		Transportation Safety		\$415,000	\$16,402	\$24,116	\$390,884	10%	
		Stormwater		\$3,353,629	\$16,308	\$344,882	\$3,008,747	11%	
		Reserve		\$12,531,995	\$0	\$0	\$12,531,995	0%	
		Expenses by Category	•	\$122,095,800	\$1,449,720	\$15,653,333	\$106,442,467		

TitleCategoryProjectDistrict6th Street Area StormwaterStormwaterST0000012

Project Summary

Stormwater piping along 6th Street and 9th Avenue in the area of Port Dixie (Shalimar) has exceeded its service life and the overall system is in need of improvements. Corrugated metal pipe that was placed in service over 35 years ago suffers from system-wide degradation resulting in multiple failures. Replacing the pipe with a modern smooth lined high density polyethylene pipe will improve the flow capacity, reduce the amount of sediment carried by stormwater runoff, and prevent the formation of ground level sinks due to vertical erosion.

Cost Estimate

Total Project Cost was originally estimated at \$750,750 pending design; however, that cost only covered pipe replacement on the west side of 6th Street. It's now apparent that pipes on the east side of 6th Street and interconnections are also in need of replacement, along with some connecting pipes and an unfunded CEI component. Staff considered phasing the construction; however, a phasing plan will require additional engineering and structures, and increase construction costs for completion of the entire project. It would be more efficient and cost effective to allocate funds for the complete project. As part of the FY19/20 CIP budget, \$128,750 was allocated; those funds will be fully utilized prior to seeking additional funding from thel surtax budget.

Project Status

The project was tasked to a qualified Engineering consultant for design and permitting, and the design is very near 100% complete. The engineer is close to completing work with Okaloosa County Water & Sewer to resolve myriad utility conflicts. Because of the complexity and property impacts, additional work is being conducted to assess impacted trees and property improvements, and to schedule meetings for public outreach. Additional funding for the complete project will need to be requested, as noted above. The project is expected to go out for bids in early fall 2020, with construction expected to begin by late fall or early winter.

Revenues		<u>Expenditures</u>		Remaining	
		\$0	Pending		
\$622,000	Surtax Revenues	\$4,477	Surtax	\$617,523	Surtax
\$0	Grant Revenues	\$0	Grant	\$0	Grant
\$128,750	Other Revenues	\$0	Other	\$128,750	Other
\$750,750	Total Revenues	\$4,477	Total Expenses	\$746,273	Total Remaining

Project Balance% Funding Spent% Project Complete\$746,2731%14%

TitleCategoryProjectDistrictBeachview Drive DrainageStormwaterST0000022

Project Summary

When routine rainfall events occur it is not uncommon for stormwater to flood along Eglin Parkway and the northern end of Beachview Drive. There are stormwater collection systems in place; however, the conveyance and treatment of stormwater runoff from this location is inadequate, causing the water to flood the roadways.

This project will include the design and construction of a stormwater system that will properly collect, convey, and treat stormwater from the areas of Eglin Parkway and Beachview Drive, through a hydrodynamic separator, to the current discharge point at the southeastern terminus of 3rd Avenue.

Cost Estimate

Total Project Cost is estimated at \$600,513 pending final design. This project was initiated in FY18 with CIP funds; remaining funds were carried forward to the FY20 budget, leaving \$121,325 in FY20 CIP for completion of design and initial construction activities.

Project Status

The project has been tasked to a qualified Engineering consultant for design and permitting. Some additional work was required to verify options with the proposed outfall area, and there are considerable conflicts with existing utilities; therefore, design completion is now anticipated in the fall, with construction to begin in early 2021.

\$600,513	Total Revenues	\$66,897	Total Expenses	\$533,616	Total Remaining
\$144,513	Other Revenues	\$62,154	Other	\$82,359	Other
\$0	Grant Revenues	\$0	Grant	\$0	Grant
\$456,000	Surtax Revenues	\$4,743	Surtax	\$451,257	Surtax
		\$4,190	Pending		
<u>Revenues</u>		<u>Expenditures</u>		<u>Remaining</u>	

 Project Balance
 % Funding Spent
 % Project Complete

 \$533,616
 11%
 11%

TitleCategoryProjectDistrictCommons Drive SignalizationTransportation CapacityST0000035

Project Summary

Growth in the Destin area has caused the "back roads" to also be subjected to heavy traffic throughout the year. Serving as a secondary east-west road to US 98 on the east side of Destin, Commons Drive has seen significant development along its corridor and is in need of traffic capacity and safety improvements.

Congestion and heavy turning movements at the intersection of Commons Drive and Henderson Beach Drive (behind Wal-Mart) has grown to the point where installation of a traffic signal will bring safety and relief to those passing through. Improvements to turn lanes, intersection approaches, and pedestrian facilities are included as part of the overall project, together will milling and resurfacing of approximately .6 miles of Commons Drive.

Cost Estimate

Original surtax funding was approved in the amount of \$400,000. Additional funding (\$100,000) for this project was provided by the City of Destin through developer contributed funds. Staff identified paving overlays that are needed adjacent to the intersection on Commons Drive, and an additional \$500,000 was included in the preliminary FY20 budget for the project from gas tax revenues to accomplish that additional work as part of the overall project. After receiving contract bids, it was determined that an additional \$470,000 in surtax funding would be required to complete the project, and the total project cost is now estimated at \$1,470,000.

Project Status

A qualified Engineering consultant completed the plans and the project was bid, with two responsive bidders submitting bids less than .5 percent apart. The County arranged a direct order of the signal mast arms to save on the fabrication and delivery time frame. Based on the bids, additional funding in the amount of \$470,000 was required; that amount was recommended for approval by the Advisory Committee on 12/4/19, and the contract and additional funding was approved by the Board at their regular meeting 12/17/19. Milling and resurfacing of Commons Drive has been completed, installation of traffic signal mast arms are istalled and installation of remaining equipment is underway.

<u>Revenues</u>		<u>Expenditures</u>		<u>Remaining</u>	
		\$539,466	Pending		
\$870,000	Surtax Revenues	\$170,875	Surtax	\$699,125	Surtax
\$0	Grant Revenues	\$0	Grant	\$0	Grant
\$600,000	Other Revenues	\$600,000	Other	\$0	Other
\$1,470,000	Total Revenues	\$770,875	Total Expenses	\$699,125	Total Remaining

 Project Balance
 % Funding Spent
 % Project Complete

 \$699,125
 52%
 90%

Project Summary

The termination of John King Road at SR 85 in Crestview has grown into one of the county's busiest intersections at nearly any time of day. The large number of southbound cars queuing to turn left on John King Road to get to the various residential areas causes a significant delay to the northbound flow of traffic along SR 85. Recent changes have been made to the pavement markings in an effort to reduce potential impacts, but capacity improvements are needed.

Proposed as part of this project is an increase in the number of lanes along John King Road from SR 85 to the intersection with Live Oak Church Road. In conjunction with planned improvements by the FDOT to add turn lanes along SR 85, the additional lanes will allow more cars to access John King Road and significantly reduce the length of the turn arrow – this will, in turn, allow for greater flow capacity along SR 85. Other improvements, such as turn lanes, sidewalks, medians, and intersection controls with Live Oak Church Road will also be considered as part of the overall project design.

Cost Estimate

Total Project Cost is estimated at \$2,280,000 pending final design. \$550,000 was requested for FY 19. That amount was approved in separate increments of \$100,000 in February, 2019 and \$450,000 in March, 2019. A CIGP grant of \$1,115,000 is in the FDOT 5-year budget, and staff will attempt to get that moved up to 2021. An additional \$300,000 was budgeted in the FY19 CIP; \$223,578 of the remaining balance was carried forward to the FY20 budget. Work to be completed under this funding includes:

- Completion of design and coordination with FDOT (supplement to prior approval)
- Acquisition of right of way (including stormwater treatment areas)

Project Status

The project has been tasked to a qualified Engineering consultant for design and permitting and design work is underway. Handling of stormwater needs while minimizing right-of-way impacts is a significant issue. The 30% plans have been completed; the consultant and staff are exploring all the stormwater options. Anticipated time for design, right of way acquisition and permitting completion is in fall, 2021 with construction expected to begin in the spring or summer of 2022 to coordinate with completion of the FDOT project on Highway 85.

Revenues		Expenditures		<u>Remaining</u>	
			Pending		
\$550,000	Surtax Revenues	\$27,445	Surtax	\$522,555	Surtax
\$1,115,000	Grant Revenues	\$0	Grant	\$1,115,000	Grant
\$300,000	Other Revenues	\$114,648	Other	\$185,353	Other
\$1,965,000	Total Revenues	\$142,093	Total Expenses	\$1,822,907	Total Remaining

Project Balance
\$1,822,907% Funding Spent
7%% Project Complete
9%

TitleCategoryProjectDistrictRedwood Avenue IntersectionTransportation CapacityST0000055

Project Summary

Located within walking distance of Plew Elementary School and with signalized pedestrian access across SR 20, pedestrian traffic along Redwood Avenue has grown to the point that sidewalks are needed. Segments of sidewalks exist in the area, but linking those sections will dramatically improve pedestrian convenience and safety. Sidewalk improvements will tie into the existing facilities at the signalized intersection on SR 20 and extend south.

Survey information necessary for the design of this project also includes detailed information for future improvements to the Redwood Avenue approach to the intersection with SR 20. Additional improvements proposed as part of the project needs list includes roadway construction (such as turn lanes and lane reconfiguration) at the intersection with SR 20 to improve traffic flow and safety. Development of the roadway improvements, initially intended to be under a separate project, may end up being included, subject to the status of the southeast corner development timing.

_		
~	Estim	-1-

Sidowalk	Improvements:	ara actimatad	at \$350,000	nanding final	design
Siucwain	111101016116116	are estilliateu	ลเ ของบ.บบบ	Dellullu IIIIai	ucsiuii.

Project Status

The project was tasked to a qualified Engineering consultant for design and permitting. Survey work is complete, including the R/W donation required from a new development on the southeast corner of Redwood Avenue and SR 20. That development has spurred the addition of lane reconfiguration and additional turn lanes to the current project. Design and permitting completion is now expected to be delayed until late fall, 2020, with construction to begin in winter, 2021.

<u>Revenues</u>		Expenditures		<u>Remaining</u>	
			Pending		
\$350,000	Surtax Revenues	\$39,971	Surtax	\$310,029	Surtax
\$0	Grant Revenues	\$0	Grant	\$0	Grant
\$0	Other Revenues	\$0	Other	\$0	Other
\$350,000	Total Revenues	\$39,971	Total Expenses	\$310,029	Total Remaining

Project Balance
\$310.029% Funding Spent
11%% Project Complete
8%

TitleCategoryProjectDistrictSanta Rosa Boulevard CrosswalksTransportation CapacityST0000062

Project Summary

In 2018 Okaloosa County was able to complete construction of the last three Beach Access Way parks on Okaloosa Island. Improvements provided a paved parking lot, picnic pavilion, restrooms, stormwater management facilities, and rinse/wash down stations as public access points to the beach. Due to the high level of non-vehicular traffic along Okaloosa Island, provisions for pedestrian access from the north side of Santa Rosa Boulevard to the beach access way parks along the south side are warranted for safety.

This particular improvement is one of several improvements proposed along Santa Rosa Boulevard as part of the project needs list.

Cost Estimate

Total Project Cost for all improvements included as part of the Santa Rosa Boulevard Stormwater & Roadway Improvements is estimated at \$2,800,000 pending final design. This particular phase of the project, Pedestrian Crosswalk Safety Improvements at the Beach Access Ways, is estimated at \$280,000. LAP funding is earmarked for the design, construction and CEI for the stormwater and roadway portions of the project in FDOT's 5-year budget, and those future funds are not included in this update.

Project Status

Design completion for crosswalks at beach access points is complete and was advertised for bid, with a bid opening date of 11/20/19. There were no bidders. The bid was re-advertised for a 1/8/20 bid opening date. Once again, there were no bidders. Staff solicited quotes for the work and received a reasonable bid. That contractor has recently completed the project.

\$280,000	Total Revenues	\$45,767	Total Expenses	\$234,233	Total Remaining
\$0	Other Revenues	\$0	_Other	\$0	Other
\$0	Grant Revenues	\$0	Grant	\$0	Grant
\$280,000	Surtax Revenues	\$45,767	Surtax	\$234,233	Surtax
		\$168,350	Pending		
<u>Revenues</u>		<u>Expenditures</u>		<u>Remaining</u>	

Project Balance
\$234,233% Funding Spent
16%% Project Complete
100%

TitleCategoryProjectDistrictStandish Court StormwaterStormwaterST0000074

Project Summary

Stormwater discharged into Cinco Bayou in the vicinity of Standish Court and Lafitte Crescent collects runoff from a large number of surrounding roadways and residential properties. Underground systems comprised of pipes that have been in place for decades are failing due to the high levels of flow over the years. Pipe failures at joints and along the length of several pipe runs cause ground level vertical erosion in certain locations and cause the deposition of sediment into Cinco Bayou. Improving the failed system with the installation of a smooth lined high density polyethylene pipe network will mitigate future ground level impacts and prevent the related discharge of sediment into Cinco Bayou.

Implementation of this project as part of the project needs list will augment an already approved allocation from the State of Florida for similar improvements along the same pipe network reaching from Cinco Bayou northward nearly to Mayflower Avenue; largely along Standish Court.

Cost Estimate

Total Project Cost was estimated at \$820,000, which included \$420,000 in Restore Act grant funds and \$400,000 in sales tax funds, pending final design. After receiving bids, an additional \$400,000 was requested and approved by the Committee at their meeting on May 27, 2020.

Project Status

The project was tasked to a qualified Engineering consultant for design and permitting. The plans are complete, additional survey work is complete and staff has successfully secured all needed easements. One section of pipe has been identified for lining, rather than replacement, though the manhole structures at each end of that section will be replaced. The project has been bid, and award to low bidder is pending. Construction is anticipated to begin in July, 2020.

\$820,0	00 Total Revenues	\$100,875	Total Expenses	\$719,125	Total Remaining
	\$0 Other Revenues	\$0	Other	\$0	Other
\$420,0	00 Grant Revenues	\$0	Grant	\$420,000	Grant
\$400,0	00 Surtax Revenues	\$100,875	Surtax	\$299,125	Surtax
		\$1,775	Pending		
Revenue	<u>es</u>	<u>Expenditures</u>		<u>Remaining</u>	

Project Balance% Funding Spent% Project Complete\$719,12512%17%

TitleCategoryProjectDistrictSheriff's Office Training FacilityPublic SafetyST0000083

Project Summary

Sheriff Ashley outlined the needs: a new 10,000 sq/ft facility, the purchase of an adjoining 40 acres of property to prevent future encroachment, develop a driving pad to be used for the Teen Driver Program and the Physical Agility Training Course, and purchase of a new lead trap system, which will eliminate the need to excavate the berms every year for lead reclamation.

Cost Estimate

\$2,400,000 was initially allocated for the training center including classrooms, offices, and storage, a firing range with lead trap reclamation system throughout all ranges, and the purchase of adjoining 40 acres of property. An additional \$625,000 has been approved to complete the project.

Project Status

\$224,831.25 has been reimbursed for the new lead trap system. \$409,578.50 has been spent on the acquisiton of approximately 40 acres together with survey and closing expenses. The civil and building plans were bid with a bid opening date on 10/23 and the contract was subsequently awarded to the low bidder in the amount of \$1,871,000. Based on the bids and identified additional costs, additional funds in the amount of \$625,000 were required, and were approved by the Committee at their meeting 12/4/19. The contract and additional funding was approved by the Board at their meeting 12/17/19. Construction continues, with site utilities lines substantially installed, and foundation and slab poured. Building construction is expected to resume August 4th.

Revenues		Expenditures		<u>Remaining</u>	
		\$96,111	Pending		
\$3,025,000	Surtax Revenues	\$1,486,889	Surtax	\$1,538,111	Surtax
\$0	Grant Revenues	\$0	Grant	\$0	Grant
\$0	Other Revenues	\$0	Other	\$0	Other
\$3,025,000	Total Revenues	\$1,486,889	Total Expenses	\$1,538,111	Total Remaining

 Project Balance
 % Funding Spent
 % Project Complete

 \$1,538,111
 49%
 28%

TitleCategoryProjectDistrictSouthwest Crestview BypassTransportation CapacityST0000093

Project Summary

Originally planned as a rural bypass of Crestview, PJ Adams Parkway and Antioch Road have grown to be one of the larger residential hubs in Okaloosa County. Continued growth in the northwest portions of Crestview and Okaloosa County in general have rcreated a need for expansion of the existing roadway along with the development of a new north-south connection. An accepted alignment for that project was approved in 2010 with a PD&E, and portions of the project have already been designed. The City of Crestview and Okaloosa County are also partnering to develop a new east-west corridor between Antioch Road and SR 85 north of Interstate 10. The new alignment, dubbed "Five Prime," will connect from Physician's Drive to the new bypass and from the bypass to Antioch Road at its current connection with Arena Road. Overall planned improvements include:

- Widening of PJ Adams Parkway from 2 lanes to 4 from SR 85 to Interstate 10
- Construction of a new overpass and interchange with Interstate 10 (performed by FDOT in coordination with Okaloosa County)
- Construction of a 4 lane roadway from Interstate 10 to Highway 90
- Construction of an east-west corridor connecting Antioch Road to SR 85 north of Interstate 10
 These improvements will be completed in phases and/or segments.

Cost Estimate

Total Project Cost is estimated at approximately \$220,000,000 pending final design; this includes design and construction of the interchange with I-10 by FDOT. Phases I-III design, right-of-way acquisition and construction were partially funded by FDOT LAP and TRIP Grants, which are not fully reflected in the revenue and cost summary below. FDOT is designing and constructing the I-10 interchange and its approaches; those funds are also not reflected below. Funding participation through the bonding effort and the Triumph grant is reflected below; the City of Crestview participation will be reflected upon release of those funds to the County.

Project Status

Construction has begun on Phases I - III, the widening from SR 85 to Wildhorse Drive. The Phase I-III CEI consultant is holding weekly meetings with the contractor and stakeholders. Staff and the engineering design consultant continue to meet almost weekly to coordinate design, address utilities, coordinate with with FDOT design consultants, and to facilitate the advancement of the project design. The Triumph grant has been approved in the amount of \$64.1 million. Right-of-way acquisition for Phase V and the East-West Connector is ongoing. Design and permitting for Phase IV, from Wildhorse Drive to Crab Apple Avenue, is very near completion.

Revenues		Expenditures		Remaining	
		\$599,652	Pending		
\$2,000,000	Surtax Revenues	\$1,351,119	Surtax	\$648,881	Surtax
\$64,100,000	Grant Revenues	\$6,699,744	Grant	\$57,400,256	Grant
\$27,142,765	Other Revenues	\$4,206,504	Other	\$22,936,261	Other
\$93,242,765	Total Revenues	\$12,257,368	Total Expenses	\$80,985,397	Total Remaining

 Project Balance
 % Funding Spent
 % Project Complete

 \$80,985,397
 13%
 18%

TitleCarmel & Beal Intersection Improvements

Category Transportation Safety Project ST000010 District

Project Summary

The intersection between Carmel Drive and Beal Parkway has a commercial presence on the west and residential presence to the east. Capacity through the intersection can be improved with the addition of turn lanes, pavement markings, lane alignments, and potential signal modifications. Proposed modifications to SR 189 by FDOT may include median access changes that could impact the utilization of the existing Carmel & Beal intersection. Additional pedestrian improvements are also proposed along Carmel to improve neighborhood connectivity with nearby retail centers.

Due to the intersection involving a state roadway (Beal Parkway/SR 189) construction of the project is eligible for funding through the County Incentive Grant Program (CIGP) available through the Florida Department of Transportation. Annual applications require an engineering schematic accompany the application narrative.

Cost Estimate

Total Project Costs are to be determined based on the approved schematic, but were initially estimated at \$1,600,000 in total. At its meeting on March 21, 2019, the Infrastructure Surtax Advisory Committee approved the identification of \$688,279 of Surtax funds as the 50% County Incentive Grant Program (CIGP) match for improvements. After discussion at its meeting on March 25, the BCC approved the \$25,000 expense for developing the CIGP grant application and identified the \$688,279 matching amount for the grant as surtax funding to be approved by the Board at such time as it was needed for the grant. In February, 2020 the cost estimate was updated to \$1,743,746 and the grant match was reapproved at \$871,873. A budget transfer was approved for an additional \$15,000 for reapplication and administrative costs.

Project Status

A qualified Engineering consultant prepared the application documents and submitted for the CIGP grant match from FDOT, as approved at the 3/25/19 BCC meeting. Unfortunately, the project was not awarded during the first annual grant application cycle. The consultant and staff have updated the application documents and resubmitted for the next cycle in March, 2020. The consultant has responded to additional questions from FDOT; timing for additional funding and construction is subject to grant award results, which is entirely in FDOT hands.

Project Palar	200	9/ Funding Spa	nt.	9/ Project Comp	loto
\$40,000	Total Revenues	\$22,391	Total Expenses	\$17,609	Total Remaining
\$0	Other Revenues	\$0	_Other	\$0	Other
\$0	Grant Revenues	\$0	Grant	\$0	Grant
\$40,000	Surtax Revenues	\$22,391	Surtax	\$17,609	Surtax
		\$0	Pending		
<u>Revenues</u>		<u>Expenditures</u>		<u>Remaining</u>	

Project Balance% Funding Spent% Project Complete\$17,60956%14%

TitleCategoryProjectDistrictOverbrook Area Stormwater ImprovementsStormwater\$T0000114

Project Summary

Existing stormwater infrastructure does exist in the Overbrook Subdivision but is woefully inadequate. Flooding conditions have been exacerbated over the past decade as surrounding federal, public and private developments have reduced the amount of permeable surface available for stormwater percolation and increased runoff into the Overbrook area. Now, even moderate rainfall events can cause yards to flood to home foundations and into other portions of the home, especially garages that are below finished floor slab heights. In heavier rainfall events, many homes receive floodwater in their living spaces. At times, stormwater runoff is flowing so quickly that some residents open their doors to allow floodwater to flow through their homes. Stormwater eventually enters into the piped stormwater system on Overbrook Drive but it quickly reaches capacity, flooding the entire road. The stormwater system on Overbrook Drive discharges into Overbrook Pond and on to Gap Creek. Overbrook Pond was improved with grant funding a few years ago but the project had no effect on stormwater issues upstream. A general Florida Department of Environmental Protection (FDEP) grant in the amount of \$250,000 was signed on May 5, 2019 for Pre-Design Study, Design and Permitting. The grant does not require a match, and those funds will be used to implement the design phase of the project

Cost Estimate

The total estimated cost of the improvement project is \$1,750,000, including design, engineering and permitting. The design, engineering and permitting should be covered substantially by the FDEP grant. Sales tax funds are anticipated to be needed in the future for any excess engineering costs and construction.

Project Status

The project has been tasked to a qualified Engineering consultant for design and permitting. The consultant is nearing completion of the preliminary design (identified as Task 1 of 4 in the grant), has finalized a model based on coordination of a "base storm" condition and calibrated the model based on historic storm events. The consultant has finished seven potential improvements scenarios to ascertain the most effective solution(s).

\$250,000	Total Revenues	\$53,464	Total Expenses	\$196,536 Total Remaining
\$0	Other Revenues	\$0	Other	\$0_Other
\$250,000	Grant Revenues	\$49,434	Grant	\$200,567 Grant
\$0	Surtax Revenues	\$4,030	Surtax	(\$4,030) Surtax
		\$8,900	Pending	
<u>Revenues</u>		<u>Expenditures</u>		<u>Remaining</u>

Project Balance% Funding Spent% Project Complete\$196.53621%4%

Project Summary

Lloyd Street sits near the middle of a drainage basin area that has experienced poor drainage due to aged stormwater infrastructure and an ineffective outfall. The proposed project will include stormwater modeling, pipe inspection, design and construction of stormwater infrastructure in the drainage basin that includes Lloyd Street and Mayflower Avenue and outfalls to Cinco Bayou.

Cost Estimate

The project has been tasked to a qualified Engineering consultant for geotechnical evaluation, subsurface utility engineering, and design. Preliminary design activities have revealed that additional design scope will be necessary to complete plans for permitting and construction.

Project Status

Total Project Cost was estimated at \$1,400,000 pending final design. As part of the FY19 stormwater division budget, \$66,516 was allocated for preliminary design activities, and \$22,195 was carried forward to FY20. The consultant has completed subsurface utility engineering (SUE) and video pipe inspection and is preparing a task order for expanded project limits.

Revenue	<u>es</u>	Expenditures		Remaining	
		\$0	Pending		
	\$0 Surtax Revenues	\$2,914	Surtax	(\$2,914)	Surtax
	\$0 Grant Revenues	\$0	Grant	\$0	Grant
\$66,5	516 Other Revenues	\$44,456	Other	\$22,060	Other
\$66.5	16 Total Revenues	\$47,369	Total Expenses	\$19 147	Total Remaining

Project Balance
\$19,147% Funding Spent
71%% Project Complete
9%

TitleCategoryProjectDistrictMillside Roadway ImprovementsTransportation CapacityST0000131

Project Summary

Millside Road is an unpaved connector road between State Route 85 and Steel Mill Creek Road, and is one of the roads proposed for paving of unimproved roads within the County. The roadway primarily carries local residential, agricultural and silvicultural vehicles, but could see increased traffic volumes with paving improvements. At one time, Millside Road was considered a logical eastward extension of Highway 2 east of SR 85. The roadway scores near the top of the County's Dirt to Pave matrix. Staff has met with property owners along the roadway and has received positive feedback from residents with willingness to donate needed right-of-way.

Cost Estimate

As part of the FY19 road division budget, \$39,000 was allocated for preliminary evaluation of right-of-way needs, geotechnical report and preliminary design for the proposed improvement. The balance of funds was carried forward to FY20.

Project Status

The project has been tasked to a qualified Engineering consultant for evaluation of right-of-way needs, geotechnical investigation and preliminary design. A meeting with the preliminary design consultant was held on July 30th; while a tentative corridor alignment has been identified, additional work is required to determine additional parcels that need to be acquired.

\$39,000	Total Revenues	\$35,451	Total Expenses	\$3,549	Total Remaining
\$39,000	Other Revenues	\$32,895	Other	\$6,105	Other
\$0	Grant Revenues	\$0	Grant	\$0	Grant
\$0	Surtax Revenues	\$2,556	Surtax	(\$2,556)	Surtax
		\$0	Pending		
<u>Revenues</u>		<u>Expenditures</u>		Remaining	

 Project Balance
 % Funding Spent
 % Project Complete

 \$3,549
 91%
 12%

Title
Highway 2 Bridge and Roadway Improvements

CategoryTransportation Capacity

Project ST000014 District 1&3

Project Summary

County Road (CR) 2 between State Route 189 and State Route 85 consists of an approximately 20' width of asphalt comprised of 10' travel lanes with no paved shoulders. There is varied evidence of major pavement failure throughout the project limits between State Route 189 and State Route 85. There are two bridges within the project limits, Big Horse Creek Bridge and Yellow River Bridge. The latter was built in 1949, does not meet current design standards, and is currently posted for 31 tons. Funding to widen the existing asphalt width of roadway to 24', resurface from SR 189 to SR 85, and evaluate and upgrade the existing condition of the bridges is proposed with funding from the Infrastructure Surtax. Funds were previously allocated through the FY19 Capital Improvement Plan for preliminary survey and design, evaluation of bridges, geotechnical and other services related to the creation of concept plans for the widening and resurfacing of approximately 9.44 miles of CR 2 in the project area.

Cost Estimate

As part of the FY19 road division budget, \$200,000 was allocated for preliminary evaluation and design activities for both the road and bridges; \$95,563.93 was expended in FY19. An amount of \$105,000 was carried forward to FY20. The total project cost is still anticipated to be approximately \$7,500,000, and it is anticipated that the first phase of improvements will be slated for design in early 2020, requiring additional surtax funding.

Project Status

The project was tasked to a qualified Engineering consultant for surveying, geotechnical, bridge evaluation and preliminary design. That work is complete, a phasing plan is being evaluated and a Request for Qualifications (RFQ) for final design has been prepared by staff. Final design services for selected phase(s) should occur in the fall and winter of 2020 with initial construction to begin spring, 2021.

\$0	Grant Revenues	\$2,725 \$0	Grant	(\$2,725) \$0	Grant
* -	Other Revenues	\$161,544		\$39,020	
\$200.564	Total Revenues	\$164,269	Total Expenses	\$36,295	Total Remaining

Project Balance% Funding Spent% Project Complete\$36,29582%5%

TitleCategoryProjectDistrictNorthwest Crestview BypassTransportation CapacityST0000151

Project Summary

Continued growth in the northwest portions of Crestview and Okaloosa County in general have created a need for expansion of existing roadways, along with the development of a new north-south connection. An accepted alignment for the southwest portion of that project was approved for the Southwest Crestview Bypass, and that project is fully underway, with portions of PJ Adams Parkway about to begin construction, and the portion north of PJ Adams, including an I-10 interchange, currently in design. The logical extension of this project is the Northwest Crestview Bypass, which is conceptually planned to follow the right-of-way of Old Bethel Road.

Cost Estimate

The total cost for the Project Development and Environment (PD&E), a preliminary design study, is estimated at \$1,500,392, which is tentatively indicated as the total amount of a TRIP grant from the Florida Department of Transportation (FDOT). That total includes a 50% match from the County. \$500,000 in CIP funding has been allocated to cover a portion of the County's match. A Surtax component in the amount of \$300,000 to cover the shortfall and administrative costs was recommended by the Committee and approved by the Board on March 17th, 2020.

Project Status

The first requirement for design of such an ambitious roadway project (and the "environment" portion of PD&E) is to meet the provisions of the National Environmental Policy Act (NEPA). A TRIP grant with a 50%-50% match has been approved by the Board of County Commissioners and FDOT to fund the PD&E study. A Request for Qualifications (RFQ) was prepared by staff, reviewed by FDOT, and three consultants responded. A request for additional surtax funding in the amount of \$300,000 was approved by the Committee and Board to complete the matching for the grant and to cover administrative expenses. A committee recommendation for consultant will go to the board soon for final selection of the consultant.

Project Palar	200	9/ Eunding Spo	nt	9/ Project Comp	loto
\$1,550,196	Total Revenues	\$3,519	Total Expenses	\$1,546,677	Total Remaining
\$500,000	Other Revenues	\$0	Other	\$500,000	Other
\$750,196	Grant Revenues	\$0	Grant	\$750,196	Grant
\$300,000	Surtax Revenues	\$3,519	Surtax	\$296,481	Surtax
		\$0	Pending		
<u>Revenues</u>		<u>Expenditures</u>		<u>Remaining</u>	

 Project Balance
 % Funding Spent
 % Project Complete

 \$1,546,677
 0%
 2%

Title Fleet Improvements		Category Public Safety	Project ST000016	District All
·		r ubile Galety	01000010	7 111
Project Summary The Sheriff's Office has identified Fleet II pertains to specialty vehicles and vessels Board at its regular meeting on July 9th.				
Cost Estimate				
Cost of a prisoner transport van was app	·		,	
Project Status				
The Sheriff's office has purchased a 201	9 Ford Transit priso	ner transport van. (FY19)		
\$42,558 Surtax Revenues \$0 Grant Revenues \$0 Other Revenues \$12,558 Total Revenues	\$44,766 \$0 \$0	Pending Surtax Grant Other Total Expenses	\$0	Surtax Grant Other Total Remaining
Project Balance (\$2,208)	% Funding Sper 105%	•	% Project Compl 100%	_

TitleCategoryProjectDistrictSchool Resource Officer SupportPublic SafetyST000017All

Project Summary

As part of the School Resource Officer Equipment and Support function, the Sheriff's Office has identified a need for improved communications and mass notification, together with video monitoring and tracking for forty public schools and buses. Initital expenses include electronic equipment and fiber connection to initiate a live stream video system to the Emergency Operations Center. The system should provide significantly faster and more coordinated responses to any safety issues faced by the schools. Recent efforts include the design of the mass notification system infrastructure for each of the schools in the County.

Cost Estimate

The cost of initial equipment was approved by the Board in the amount of \$44,778 at its regular meeting on July 9, 2019. An additional budget transfer of \$1,798,315 was approved by the Board at the meeting on September 3, 2019, FY20 budget transfers were made for Additional Mass Notification System in the amount of \$5,000 (11/14/19), and for K-9 acquisition in the amount of \$72,000 (11/27/19).

Project Status

Purchase of Live Stream Video Equipment has occurred. Ballistic Protection equipment, and K-9 replacement has been accomplished. Work on the Mass Notification System improvements are underway.

\$1,920,093	Total Revenues	\$257,640	Total Expenses	\$1,662,453	Total Remaining
\$0	Other Revenues	\$0	Other	\$0	Other
\$0	Grant Revenues	\$0	Grant	\$0	Grant
\$1,920,093	Surtax Revenues	\$257,640	Surtax	\$1,662,453	Surtax
		\$7,000	Pending		
Revenues		Expenditures		<u>Remaining</u>	

D

 Project Balance
 % Funding Spent
 % Project Complete

 \$1,662,453
 13%
 14%

Project Summary		
	d for improved communications in order to	o bring the County-wide system
up to date with the latest communication	n reach and technologies.	
Cost Estimate		
	nt to assist with identifying needs and app	ropriate communication solutions
	ich a broad technological systems upgrade	
services was estimated at \$110,000.	3 14 14 14 14 14 14 14 14 14 14 14 14 14	
. ,		
Project Status		
Project Status The estimated \$110,000 cost for consul	Iting services was recommended by the in	fraetructure Surtay Advisory
	t their regular meeting on August 20, 2019	
	sign and selection of the appropriate comr	
lines book ongaged to doolet with the de-	orginaria dolocitori er trio appropriate comi	nameations equipment.
_		
Revenues	Expenditures	<u>Remaining</u>
4440.000 0 4 D	\$6,431 Pending	0-10-10
\$110,000 Surtax Revenues	\$35,026 Surtax	\$74,974 Surtax
\$0 Grant Revenues	\$0 Grant	\$0 Grant
\$0 Other Revenues \$110,000 Total Revenues	\$0 Other \$35,026 Total Expenses	\$0 Other \$74,974 Total Remaining
\$110,000 Total Revenues	φοσ,υΖο Total Expenses	۱۰۵۱ Remaining برند برند برند برند برند برند برند برند
Project Balance	% Funding Spent	% Project Complete
\$74,974	32%	10%
Ψ,σ	0270	1070

Category Public Safety Project ST000018 District All

TitleEmergency Services Communications Equipment

TitleCategoryProjectDistrictMeigs Drive Stormwater ImprovementsStormwaterST0000192

Project Summary

The low-lying portion of Meigs Drive that runs east-west along the shoreline of unincorporated Shalimar at Lake Vivian is frequently overtopped by storm surges, torrential rains and even by unusually high tides, or wind-driven wave actions. When this occurs, the road is closed, causing disruption for residents and emergency services. This low lying area also serves as a major discharge point for a large portion of Port Dixie's stormwater; the improvement project includes raising the road and improving the stormwater conveyance beneath it.

Cost Estimate

During the design of the project it was determined that the soils under the roadbed are very poor, requiring preloading of the fill material and adding some uncertainty to the cost of construction. While it was initially intended to be funded by \$450,000.00 in Capital Improvement Project (CIP) funds, construction bids exceeded the available funding in the approximate amount of \$325,000, including a modest contingency.

Project Status

A motion to recommend the addition of Meigs Drive Stormwater Improvements to the list of surtax projects and provide surtax funding in the amount of \$325,000 was approved unanimously by the Infrastructure Surtax Advisory Committee at their meeting on December 4th, 2019, and approved by the Board of County Commissioners at their regular meeting December 17, 2019. Construction is underway.

Revenues		<u>Expenditures</u>		<u>Remaining</u>	
		\$1,444	Pending		
\$325,000	Surtax Revenues	\$1,390	Surtax	\$323,610	Surtax
\$0	Grant Revenues	\$0	Grant	\$0	Grant
\$450,000	Other Revenues	\$1,485	Other	\$448,515	Other
\$775,000	Total Revenues	\$2,875	Total Expenses	\$772,125	Total Remaining

Project Balance% Funding Spent% Project Complete\$772,1250%17%

TitleCategoryProjectDistrictCommons Drive Sidewalk ConnectionTransportation Safety\$T0000205

Project Summary

Commons Drive in the Destin area has experienced significant growth over the past several years, with the development of three apartment complexes, commercial retail and the expansion of the Mattie Kelly Art Center amphitheater. Pedestrian and bicycle traffic has increased significantly over that period of time, and the rate of conflicts between pedestrians and bicycles with the increasing vehicular traffic is on the rise, due in part to the gaps in sidewalk connections. While recently developed apartment complexes located in the Destin city limits were required to install sidewalks as a condition of their developments, older developments outside the city limits were not encumbered by that requirement.

Cost Estimate

Staff proposed the addition of a Surtax Transportation Safety project connecting unattached segments of sidewalk along the county portion of Commons Drive between the Indian Bayou Trail and Matthew Boulevard roundabout, funded in the total amount of \$375,000.00, at the February 20th meeting of the Infrastructure Surtax Advisory Committee. The proposal was approved unanimously for recommendation to the Board; at the Board's regular meeting March 3, 2020, the project was approved unanimously.

Project Status

The project has been tasked to a qualified Engineering consultant. The survey has been completed and a 30% design plan is under review by staff. The preliminary timeline for the project shows completion of construction in early summer, 2021.

Revenues		Expenditures		Remaining	
		\$16,402	Pending		
\$375,000	Surtax Revenues	\$1,725	Surtax	\$373,275	Surtax
\$0	Grant Revenues	\$0	Grant	\$0	Grant
\$0	Other Revenues	\$0	Other	\$0	Other
\$375,000	Total Revenues	\$1,725	Total Expenses	\$373,275	Total Remaining

Project Balance% Funding Spent% Project Complete\$373,2750%4%

TitleCategoryProjectDistrictDirt to Pave ImprovementsTransportation Capacity\$T0000215

Project Summary

The County currently maintains a significant number of dirt roads, primarily north of Interstate 10, comprised of a combination of County and State Forestry Roads. Dirt roads that belong to the County are about evenly spread between Districts 1 & 3, along with some additional roads that are Forestry owned but maintained by the County. Staff has evaluated the efforts to maintain both paved surfaces and dirt surfaces and have found the cost to be approximately three times the cost per mile for dirt road in comparison to a traditionally paved road. Other factors that contribute to the difficult effort of dirt road maintenance is the lack of good, minable clay, fewer trucks and graders in the fleet, and attrition. As a result, the County has had to think outside the box to search for alternatives to stabilize dirt roads.

The options for improvement range from full paving with hot mix asphalt to simply trying to stabilize the dirt roadway with lime rock (often used as base material for the full paving section) or millings (ground up asphalt milled from partial-depth street resurfacing projects). One option that has provided a reasonable blend of affordability and durability is a combination of lime-rock base followed with a "chip seal." A chip seal consist of a layer of emulsion placed on top of the lime rock with a layer of #89 stone (chips) placed on the emulsion and then capped with another binding layer of emulsion to seal the rock. While it doesn't enjoy the life of a full design section and hot mix pavement roadway, it has proven to be more durable than plain lime-rock or millings, which are often ineffective on their own.

Cost Estimate

The cost of the chip seal application has been estimated to be approximately \$200,000 per mile, including the cost to place and compact the lime-rock base. With a \$1.6 million allocation from Surtax, the County estimates that we will be able to cover approximately 8 miles of dirt road(s), stabilizing them to provide a better driving surface for the citizens and visitors to the area and at the same time helping to prevent sediment from entering our creeks and streams.

Project Status

Staff has solicited bids for optimal placement of lime-rock material on specific roads (to be approved) and will be following up with the chip seal from continuing services contractors about 1 year after placement of the lime-rock. The purpose of the wait is two fold; 1) allow staff to evaluate and address any storm-water concerns that may not be evident at first, and 2) allowing full compaction of lime-rock material for a better driving surface. Work on a list of roads is expected to begin soon.

	<u>Revenues</u>		<u>Expenditures</u>		Remaining	
			\$0	Pending		
	\$1,600,000	Surtax Revenues	\$702	Surtax	\$1,599,298	Surtax
	\$0	Grant Revenues	\$0	Grant	\$0	Grant
	\$0	Other Revenues	\$0	Other	\$0	Other
Ī	\$1,600,000	Total Revenues	\$702	Total Expenses	\$1,599,298	Total Remaining

 Project Balance
 % Funding Spent
 % Project Complete

 \$1,599,298
 0%
 3%

TitleCategoryProjectDistrictLake Lorraine Stormwater ImprovementsStormwater\$T0000222

Project Summary

The Lake Lorraine drainage system, constructed in the early-to-late 1970's, consists of secondary conveyance pipes connecting to a primary stormwater piping system that flows north-to-south through the center of the development, with an outfall into a wet detention pond (pond #1). From there, the stormwater flows through a system of weirs and culverts before ultimately discharging to Lake Lorraine. Today, a large portion of the primary conveyance system remains in a permanent tailwater condition.

Several of the conveyance pipes are damaged, due to corrosion, root penetrations and some unpermitted connections, such as from roof-drain downspouts. Those penetrations and corroded pipes have contributed to sediment buildup in many of the pipes and have strained the capacity of the system. The tailwater conditions have resulted in localized flooding during peak storm events. Pond #1 contains concrete baffle structures of unknown origin and regularly fills with sediment, which must be partially removed by County staff each year.

Cost Estimate

A qualified Engineering consultant was engaged to perform a comprehensive existing condition and hydraulic assessment, completed several years ago as Phase 1. More recently, the consultant was engaged for Phase 2, completion of a preliminary and final design, together with permitting, in the amount of \$90,850, to resolve the issues identified in the prior studies. Funds for the project have been utilizing the County's stormwater CIP budget.

Project Status

Staff is currently reviewing a 60% submittal from the consultant.

<u>Revenues</u>		<u>Expenditures</u>		<u>Remaining</u>	
		\$0	Pending		
\$0	Surtax Revenues	\$0	Surtax	\$0	Surtax
\$0	Grant Revenues	\$0	Grant	\$0	Grant
\$90,850	Other Revenues	\$68,925	Other	\$21,925	Other
\$90.850	Total Revenues	\$68.925	Total Expenses	\$21.925	Total Remaining

Project Balance% Funding Spent% Project Complete\$21,92576%9%