The	Funding	Sources	include:

•

Southwest Crestview Bypass/East West Connector

Funding Summary

The development of the overall program includes multiple projects that will be designed and constructed by either Okaloosa County or by the FDOT.

Latest Revision: 3/18/21

Note

This is a forward-looking budget estimating document. As such, it is subject to frequent and possibly significant changes, and it should not be relied upon for either categorical or overall final estimates of costs for the project.

The Funding Status and Sources for each Project are as follows:

		t are as follows: Project Allocations					Project Expenditures							
Status		E. L. C.					Relance of Funds							
	Pending/Active/C omplete)	Okaloosa County (1-8)	FDOT	Crestview	Triumph	Total Project Funds	Engineer's Estimated	between Allocation to	Encumbered Costs	Funds Remaining	Estimated Cost to Complete	Balance of Funds	Notes - Numbers in parentheses (1) refer to County funding sources	
	ompiete)	Okaloosa County (1-8)	rbor	Crestview	Triumpii	Allocated	Project Costs	Estimated	(To Date)	- Termining	to complete			
unty Projects				•										
Adams Phase I														
Pre-Design	Complete	\$72,072	\$72,072	\$0	\$0	\$144,144	\$144,144	\$0	\$144,144	\$0	\$0	\$0	Trip AOM903/AOS16 PD&E (1)	
Design	Complete	\$161,052	\$161,052	\$0	\$0	\$322,104	\$367,347	(\$45,243)	\$322,104	\$0	\$0	\$0	Trip 1 Design (2)	
ROW	Complete	\$1,520,661	\$1,148,880	\$0	\$0	\$2,669,541	\$4,220,038	(\$1,550,497)	\$2,669,541	\$0	\$0	\$0	Trip 1 ROW (3); TIF Funds (\$371,781) (8)	
Construction	Active	\$4,322,047	\$834,839	\$0	\$0	\$5,156,886	\$4,900,000	\$256,886	\$2,176,773	\$2,980,113	\$2,980,113	\$0	Trip 2 (4); Bond issuance (\$2,256,886) (7) (CWR bid plus 5% contingency)	
CEI	Active	\$559,620	\$0	\$0	\$0	\$559,620	\$588,000	(\$28,380)	\$309,265	\$250,355	\$250,355	\$0	Bond issuance (7)	
Post Design	Active	\$57,466	\$0	\$0	\$0	\$57,466	\$98,000	(\$40,534)	\$14,459	\$43,007	\$43,007	\$0	County Infrastructure Surtax (\$13,661) (6); Bond issuance (\$43,805) (7)	
Adams Phase II														
Pre-Design	Complete	\$50,451	\$50,450	\$0	\$0	\$100,901	\$100,901	\$0	\$100,901	\$0	\$0	\$0	Trip AOM903/AOS16 PD&E (1)	
Design	Complete	\$123,777	\$123,777	\$0	\$0	\$247,554	\$257,143	(\$9,589)	\$247,554	\$0	\$0	\$0	Trip 1 Design (2)	
ROW	Complete	\$151,120	\$151,120	\$0	\$0	\$302,240	\$348,602	(\$46,362)	\$302,240	\$0	\$0	\$0	Trip 1 ROW (3)	
Construction	Active	\$2,177,175	\$2,400,000	\$0	\$0	\$4,577,175	\$3,700,000	\$877,175	\$2,310,413	\$2,266,762	\$2,266,762	\$0	Bond issuance (7); FDOT LAP 7 (CWR bid plus 5% contingency)	
CEI	Active	\$73,440	\$424,000	\$0	\$0	\$497,440	\$444,000	\$53,440	\$290,653	\$206,787	\$206,787	\$0	Bond issuance (7): FDOT LAP 7	
Post Design	Active	\$51,082	\$0	\$0	\$0	\$51,082	\$74,000	(\$22,918)	\$8,456	\$42,626	\$42,626	\$0	Bond issuance (7), 1961 Et it	
Adams Phase III		***,***	**	***				(4), /	**, ***			***		
Pre-Design	Complete	\$50,450	\$50,451	\$0	\$0	\$100,901	\$100,901	\$0	\$100,901	\$0	\$0	\$0	Trip AOM903/AOS16 PD&E (1)	
Design Design	Complete	\$111,470	\$111.470	\$0	\$0	\$222,940	\$257,143	(\$34,203)	\$222,940	\$0	\$0	\$0	Trip 1 Design (2)	
ROW	Active	\$0	\$1.500,000	\$0	\$0	\$1,500,000	\$1,684,712	(\$184.712)	\$1,376,353	\$123,647	\$123,647	\$0	FDOT LAP 8 - County legal fees remaining. (\$125,288 excess LAP funds, cannot be reallocated)	
Construction	Active	\$820,368	\$3.800.000	\$0	\$0	\$4,620,368	\$4,000,000	\$620,368	\$918,100	\$3,702,268	\$3,702,268	\$0	Bond issuance (7); FDOT LAP 8-A8; (CWR bid plus 5% contingency)	
CEI	Active	\$497,440	\$3,800,000	\$0	\$0	\$497,440	\$480,000	\$17,440	\$177,478	\$319,962	\$319.962	\$0	Bond issuance (7) Bond issuance (7)	
Post Design	Active	\$51.082	\$0 \$0	\$0	\$0	\$51,082	\$80,000	(\$28,918)	\$6,952	\$44,130	\$44,130	\$0	Bond issuance (7)	
	Active	\$31,062	\$0	30	30	\$31,082	\$80,000	(\$28,918)	\$0,932	344,130	\$44,130	\$0	Bond issuance (/)	
Adams Phase IV Pre-Design	Complete	\$180,180	\$180,180	\$0	\$0	\$360,360	\$360,360	\$0	\$360,360	\$0	\$0	\$0	Trip AOM903/AOS16 PD&E (I)	
8		\$695,514	\$503,701	\$0	\$0 \$0	4000,000	\$1,818,367	(\$619,152))	\$0 \$0	\$0 \$0	\$0 \$0	(1)	
Design	Complete		,			\$1,199,215	.)	(** * / * /	\$1,199,215				Trip 1 Design (2); Bond issuance (\$20,953) (7); TIF funds (\$170,860) (8)	
ROW	Active	\$0	\$3,400,000	\$0	\$0	\$3,400,000	\$1,871,000	\$1,529,000	\$934,727	\$2,465,273	\$2,465,273	\$0	FDOT Lap 9 (\$2,520,123 excess funds cannot be reallocated - FDOT spending them)	
Construction	Pending	\$0	\$0	\$0	\$5,006,759	\$5,006,759	\$5,006,759	\$0	\$0	\$5,006,759	\$5,006,759	\$0	Triumph grant; Const. contingency to be added to const. when bids received	
CEI	Pending	\$0	\$0	\$0	\$600,811	\$600,811	\$600,811	\$0	\$0	\$600,811	\$600,811	\$0	Triumph grant	
Post Design	Pending	\$0	\$0	\$0	\$100,135	\$100,135	\$100,135	\$0	\$0	\$100,135	\$100,135	\$0	Triumph grant	
Adams Phase V														
Pre-Design	Complete	\$446,847	\$446,847	\$0	\$0	\$893,694	\$893,694	\$0	\$893,694	\$0	\$0	\$0	Trip AOM903/AOS16 PD&E (1)	
Design	Active	\$1,504,688	\$0	\$0	\$2,000,000	\$3,504,688	\$3,500,000	\$4,688	\$3,342,207	\$162,481	\$162,481	\$0	PH V CIP (\$107,542) (5); County Infrastructure Surtax (\$1,097,146) (6); Bond Issuance (\$300,000) (7); Triumph Grant	
ROW	Active	\$8,617,910	\$0	\$0	\$0	\$8,617,910	\$8,617,910	\$0	\$1,242,849	\$7,375,062	\$7,375,062	\$0	Bond issuance (7)	
Construction	Pending	\$2,407,960	\$0	\$0	\$42,183,095	\$44,591,055	\$53,600,000	(\$9,008,945)	\$0	\$44,591,055	\$44,591,055	\$0	Bond Issuance (\$2,407,960) (7); Triumph grant; A/C bid, plus 20% for contingency & plan revisions	
CEI	Pending	\$0	\$0	\$0	\$4,307,554	\$4,307,554	\$6,432,000	(\$2,124,446)	\$21,317	\$4,286,237	\$4,286,237	\$0	Triumph grant	
Post Design	Pending	\$0	\$0	\$0	\$965,496	\$965,496	\$965,496	\$0	\$0	\$965,496	\$965,496	\$0	Triumph grant	
st-West Connector														
Pre-Design	Complete	\$107,136	\$0	\$0	\$0	\$107,136	\$100,000	\$7,136	\$107,136	\$0	\$0	\$0	Phase V CIP (Rasberry Rd, \$25,000) (5); County Infrastructure Surtax (\$82,136) (6)	
Design	Active	\$649,891	\$0	\$0	\$2,600,000	\$3,249,891	\$2,867,982	\$381,909	\$2,826,982	\$422,909	\$422,909	\$0	Bond issuance (7): Triumph Grant	
ROW	Active	\$2,352,910	\$0	\$3,765,528	\$0	\$6,118,438	\$6,118,438	\$0	\$360,872	\$5,757,566	\$5,757,566	\$0	County Infrastructure Surtax (\$389,193) (6); Bond issuance (\$1,963,717) (7); Crestview Bond (\$3,765,528)	
Construction	Pending	\$0	\$0	\$3,203,556	\$4,962,760	\$8,166,316	\$13,300,000	(\$5,133,684)	\$0	\$8,166,316	\$8,166,316	\$0	Crestview Bond (\$3,203,556) & Triumph grant; A/C bid, plus 20% for contingency & plan revisions	
CEI	Pending	\$0	\$0	\$30,916	\$1,114,130	\$1,145,046	\$1,596,000	(\$450,954)	\$0	\$1,145,046	\$1,145,046	\$0	Crestview Bond (\$30,916); Triumph Grant	
Post Design	Pending	\$0	\$0	\$0	\$259,260	\$259,260	\$259,260	\$0	\$0	\$259,260	\$259,260	\$0	Triumph Grant	
ogram Development Suppo	ort Tasks													
Program Management	Active	\$2,000,000	\$0	\$0	\$0	\$2,000,000	\$2,000,000	\$0	\$512,701.54	\$1,487,298	\$1,487,298	\$0	Phase V CIP (\$42,458) (5); County Infrastructure Surtax (\$417,864) (6); Bond Issuance (\$1,227,075) (7); TIF funds (\$312,603) (8)	
Wetland Mitigation	Active	\$3,500,000	\$0	\$1,000,000	\$0	\$4,500,000	\$3,500,000	\$1,000,000	\$221,482.70	\$4,278,517	\$4,278,517	\$0	Bond issuance (\$3.281.596) (7): TIF funds (\$218.404) (8): Crestview Bond (\$1.000.000)	
Bond Debt Service	Active	\$1,714,398	\$0	\$0	\$0	\$1,714,398	\$0	\$1,714,398	\$1,085,950.00	\$628,448	\$628,448	\$0	County Infrastructure Surfax Debt Service (9)	
ounty Project Totals		\$35,028,208	\$15,358,839	\$8,000,000	\$64,100,000	\$122,487,047	\$135,353,143	(\$14,580,494)	\$23,722,769	\$97,049,880	\$97,049,880	\$0	,	
j roject rotais		000,020,200	0.20,000,000	00,000,000	JU 1,1 30,000	2122, 107,047	3100,000,140	(011,000,171)	920g. 22gro)	<i>\$77,047,000</i>	977,047,000	30		
OOT Projects														
0 Interchange	Active		\$82,000,000	T T		\$82,000,000	\$100,000,000		\$0		\$82,000,000	\$0		
			402,000,000	1		\$02,000,000	2100,000,000		, V		\$02,000,000	30		
		\$35,028,208	\$97,358,839	\$8,000,000	\$64,100,000	\$204,487,047	\$235,353,143			\$97,049,880	\$179,049,880	S0		