

The Funding Sources include:

Okaloosa County	- PD&E Trip CIP (1) - Trip 1 CIP (Ph. I-IV Design) (2) - Trip 1 CIP (Ph. I & II ROW) (3) - Trip 2 CIP (Ph. I Const., not CEI) (4) - Phase V CIP (5) - County Infrastructure Surtax (6) - Bond Issuance (7) - County Tax Increment Financing (TIF) (8) Total	\$800,000 \$900,000 \$1,300,000 \$2,065,161 \$175,000 \$2,000,000 \$25,000,000 \$2,195,720 \$34,435,881	County expenses for PD&E study (not including intersection improvements) Matching fund allocated for Trip 1 grant for Design Ph. I-IV Matching fund allocated for Trip 1 grant for ROW Ph. I-IV Matching fund allocated for Trip 2 grant, carried over CIP saved for matching anticipated Phase 5 grant (\$150,000) and Rasberry Road (\$25,000), FY 19 budget Budget Transfer from Surtax Reserves March 25, 2019; additional funding is available from Infrastructure Surtax to cover shortfalls Bond issuance refinanced existing debt and allocating \$25M to SW Crestview Bypass Ongoing collection of Ad Valorem TIF for PJ Adams Parkway Improvement
FDOT	- Transportation Regional Incentive Program (TRIP) Grants Trip (PD&E) Trip 1 (Ph. I-IV Design) Trip 1 (Ph. I & II ROW) Trip 2 (Ph. I Const., not CEI) - Local Agency Program (LAP) Grants Lap 7 (Ph. II Const.) Lap 7 (Ph. II CEI) Lap 8 (Ph. III ROW) Lap 8-AS (Ph. III Const. & CEI) Lap 9 (Ph. IV ROW) - Direct Procurement Total	\$800,000 \$900,000 \$1,300,000 \$834,839 \$2,400,000 \$424,000 \$1,500,000 \$3,800,000 \$3,400,000 ##### #####	Trip AOM903/AOS16, for PD&E and operational improvements at intersection of Trip Adams/Hwy 85 (intersection improvements not shown) Trip 1 (ARB51) 50% matching grant (\$1,800,000 total, \$900,000 net from FDOT) Trip 1 (ARB51) 50% matching grant (\$2,600,000 total, \$1,300,000 net from FDOT) Trip 2 Matching amount limited to \$834,839 FPN 421997-7-58-01, dated 6/22/17, requires project completion by 6/1/22 FPN 421997-7-68-01, dated 6/22/17, requires project completion by 6/1/22 FPN 421997-8-48-01, dated 11/14/16, requires project completion by 6/30/18 (extended to 6/1/22) FPN 421997-8-AR-01, requires project completion by 6/30/21 (extended to 6/1/22) FPN 421997-9-48-01, dated 11/14/16, requires project completion by 6/30/18 (extended to 6/1/22) Estimated cost of Interchange and approaches #####
Triumph	- Discretionary Grant Award	\$64,100,000	Preliminary approval for grant funding with conditions, including construction contract for Phase V by 12/31/20
Crestview	- Bond Issuance	\$8,000,000	Pending City bond issuance, funding prior to 12/31/19 per Interlocal Agreement
Funding Total		#####	#####

Southwest Crestview Bypass/East West Connector

Funding Summary

The development of the overall program includes multiple projects that will be designed and constructed by either Okaloosa County or by the FDOT.

Latest Revision: 4/3/20

Note: This is a forward-looking budget estimating document. As such, it is subject to frequent and possibly significant changes, and it should not be relied upon for either categorical or overall final estimates of costs for the project.

The Funding Status and Sources for each Project are as follows:

Project/Phase/Activity	Status (Pending/Active/Complete)	Project Allocations				Project Expenditures						Notes - Numbers in parentheses (1) refer to County funding sources	
		Funding Sources				Total Project Funds Allocated	Engineer's Estimated Project Costs	Balance of Funds between Allocation to Estimated	Encumbered Costs (To Date)	Funds Remaining	Estimated Cost to Complete		Balance of Funds
Okaloosa County (1)	FDOT	Crestview	Triumph										
County Projects													
PJ Adams Phase I													
Pre-Design	Complete	\$72,072	\$72,072	\$0	\$0	\$144,144	\$144,144	\$0	\$144,144	\$0	\$0	\$0	Trip AOM903/AOS16 PD&E (1)
Design	Complete	\$161,052	\$161,052	\$0	\$0	\$322,104	\$322,104	(\$45,243)	\$322,104	\$0	\$0	\$0	Trip 1 Desim (2)
ROW	Active	\$1,530,853	\$1,155,621	\$0	\$0	\$2,686,474	\$4,220,038	(\$1,533,564)	\$2,686,497	\$17,977	\$17,977	\$0	Trip 1 ROW (3); TIF Funds (\$375,232) (4)
Construction	Active	\$4,322,047	\$834,839	\$0	\$0	\$5,156,886	\$4,900,000	\$256,886	\$1,167,323	\$3,989,563	\$3,989,563	\$0	Trip 2 (5); Bond issuance (\$2,256,886) (7); (CWR bid plus 5% contingency)
CEI	Active	\$559,620	\$0	\$0	\$0	\$559,620	\$588,000	(\$28,380)	\$108,030	\$451,590	\$451,590	\$0	Bond issuance (7)
Post Design	Active	\$57,466	\$0	\$0	\$0	\$57,466	\$98,000	(\$40,534)	\$14,239	\$43,227	\$43,227	\$0	County Infrastructure Surtax (\$13,661) (6); Bond issuance (7)
PJ Adams Phase II													
Pre-Design	Complete	\$50,451	\$50,450	\$0	\$0	\$100,901	\$100,901	\$0	\$100,901	\$0	\$0	\$0	Trip AOM903/AOS16 PD&E (1)
Design	Complete	\$123,777	\$123,777	\$0	\$0	\$247,554	\$257,143	(\$9,589)	\$247,554	\$0	\$0	\$0	Trip 1 Desim (2)
ROW	Complete	\$144,379	\$144,379	\$0	\$0	\$288,758	\$348,602	(\$59,844)	\$288,758	\$0	\$0	\$0	Trip 1 ROW (3)
Construction	Active	\$2,177,175	\$2,400,000	\$0	\$0	\$4,577,175	\$3,700,000	\$877,175	\$1,524,305	\$3,052,870	\$3,052,870	\$0	Bond issuance (7); FDOT LAP 7 (CWR bid plus 5% contingency)
CEI	Active	\$73,440	\$424,000	\$0	\$0	\$497,440	\$444,000	\$53,440	\$72,845	\$424,595	\$424,595	\$0	Bond issuance (7); FDOT LAP 7
Post Design	Active	\$51,082	\$0	\$0	\$0	\$51,082	\$74,000	(\$22,918)	\$1,697	\$49,385	\$49,385	\$0	Bond issuance (7)
PJ Adams Phase III													
Pre-Design	Complete	\$50,450	\$50,451	\$0	\$0	\$100,901	\$100,901	\$0	\$100,901	\$0	\$0	\$0	Trip AOM903/AOS16 PD&E (1)
Design	Complete	\$111,470	\$111,470	\$0	\$0	\$222,940	\$227,143	(\$4,203)	\$222,940	\$0	\$0	\$0	Trip 1 Desim (2)
ROW	Active	\$0	\$1,500,000	\$0	\$0	\$1,500,000	\$1,684,712	(\$184,712)	\$1,374,772	\$125,228	\$20,000	\$0	FDOT LAP 8 - County legal fees remaining, (\$125,288 excess LAP funds, cannot be reallocated)
Construction	Active	\$820,368	\$3,800,000	\$0	\$0	\$4,620,368	\$4,000,000	\$620,368	\$596,659	\$4,023,709	\$4,023,709	\$0	Bond issuance (7); FDOT LAP 8-AS; (CWR bid plus 5% contingency)
CEI	Active	\$497,440	\$0	\$0	\$0	\$497,440	\$17,440	\$480,000	\$84,598	\$412,842	\$412,842	\$0	Bond issuance (7)
Post Design	Active	\$51,082	\$0	\$0	\$0	\$51,082	\$80,000	(\$28,918)	\$5,188	\$45,895	\$45,895	\$0	Bond issuance (7)
PJ Adams Phase IV													
Pre-Design	Complete	\$180,180	\$180,180	\$0	\$0	\$360,360	\$360,360	\$0	\$360,360	\$0	\$0	\$0	Trip AOM903/AOS16 PD&E (1)
Design	Active	\$695,514	\$503,701	\$0	\$0	\$1,199,215	\$1,818,367	(\$619,152)	\$1,167,964	\$31,251	\$31,251	\$0	Trip 1 Desim (2); TIF funds (Ph. IV net redesign cost of \$191,813) (8)
ROW	Active	\$0	\$3,400,000	\$0	\$0	\$3,400,000	\$1,871,000	\$0	\$879,877	\$2,520,123	\$991,123	\$0	FDOT Lap 9 (\$2,522,422 excess funds cannot be reallocated - FDOT spending them)
Construction	Pending	\$0	\$0	\$0	\$5,006,759	\$5,006,759	\$5,006,759	\$0	\$0	\$5,006,759	\$5,006,759	\$0	Triumph grant; Const. contingency to be added to const. when bids received
CEI	Pending	\$0	\$0	\$0	\$600,811	\$600,811	\$0	\$0	\$600,811	\$600,811	\$0	Triumph grant	
Post Design	Pending	\$0	\$0	\$0	\$100,135	\$100,135	\$100,135	\$0	\$0	\$100,135	\$100,135	\$0	Triumph grant
PJ Adams Phase V													
Pre-Design	Complete	\$446,847	\$446,847	\$0	\$0	\$893,694	\$893,694	\$0	\$893,694	\$0	\$0	\$0	Trip AOM903/AOS16 PD&E (1)
Design	Active	\$2,075,000	\$0	\$0	\$0	\$2,075,000	\$3,200,000	\$0	\$1,382,777	\$1,817,223	\$1,817,223	\$0	PH V Design (S107,542); County Infrastructure Surtax (S1.5M) (6); TIF Funds (\$467,458) (6); Triumph Grant
ROW	Active	\$6,017,723	\$0	\$0	\$0	\$6,017,723	\$8,617,910	(\$2,600,187)	\$2,132,620	\$5,804,100	\$8,404,288	(\$2,600,187)	Bond issuance (7); Selected shortfall
Construction	Pending	\$3,275,109	\$0	\$0	\$44,999,714	\$48,274,823	\$48,274,823	\$0	\$0	\$48,274,823	\$48,274,823	\$0	Bond Issuance (7); Triumph grant; Const. contingency to be added to const. when bids received
CEI	Pending	\$0	\$0	\$0	\$5,792,979	\$5,792,979	\$0	\$0	\$5,792,979	\$5,792,979	\$0	Triumph grant	
Post Design	Pending	\$0	\$0	\$0	\$965,496	\$965,496	\$965,496	\$0	\$0	\$965,496	\$965,496	\$0	Triumph grant
East-West Connector													
Pre-Design	Complete	\$107,136	\$0	\$0	\$0	\$107,136	\$100,000	\$7,136	\$107,136	\$0	\$0	\$0	Phase V CIP (Rasberry Rd, \$25,000) (5); County Infrastructure Surtax (\$82,136) (6)
Design	Active	\$649,891	\$0	\$0	\$2,150,109	\$2,800,000	\$2,800,000	\$0	\$1,626,175	\$1,173,825	\$1,173,825	\$0	Bond issuance (7); Triumph Grant
ROW	Active	\$215,400	\$0	\$1,000,000	\$0	\$1,215,400	\$6,118,438	(\$4,903,038)	\$0	\$1,215,400	\$6,118,438	(\$4,903,038)	Bond issuance (7); Crestview bond (\$1M); Selected shortfall
Construction	Pending	\$2,863,293	\$0	\$7,000,000	\$3,099,737	\$12,963,030	\$12,963,030	\$0	\$0	\$12,963,030	\$12,963,030	\$0	Bond issuance (7); Crestview bond (\$7M) & Triumph grant; Const. contingency to be added to const. when bids received
CEI	Pending	\$1,555,564	\$0	\$0	\$0	\$1,555,564	\$0	\$0	\$1,555,564	\$1,555,564	\$0	Bond issuance (7)	
Post Design	Pending	\$0	\$0	\$0	\$259,260	\$259,260	\$259,260	\$0	\$0	\$259,260	\$259,260	\$0	Triumph Grant
Program Development Support Tasks													
Program Management	Active	\$2,000,000	\$0	\$0	\$0	\$2,000,000	\$2,000,000	\$0	\$182,770.34	\$1,817,229.66	\$1,817,229.66	\$0	Phase V CIP (\$42,458) (5); County Infrastructure Surtax (\$417,864) (6); Bond Issuance (\$598,240) (7); TIF Funds (\$941,438) (8)
Wetland Mitigation	Pending	\$3,500,000	\$0	\$0	\$0	\$3,500,000	\$3,500,000	\$0	\$219,979	\$3,280,021	\$3,280,021	\$0	Bond Issuance (7); TIF Funds (\$219,779) (8)
County Project Totals													
		\$34,435,881	\$15,358,839	\$8,000,000	\$64,100,000	\$121,894,720	\$128,643,556	(\$8,277,836)	\$16,079,608	\$105,815,112	\$111,684,109	(\$7,503,224)	
FDOT Projects													
I-10 Interchange	Active		\$100,000,000			\$100,000,000	\$100,000,000		\$0		\$100,000,000		
Program Totals		\$34,435,881	\$115,358,839	\$8,000,000	\$64,100,000	\$221,894,720	\$228,643,556		\$16,079,608	\$105,815,112	\$211,684,109	(\$7,503,224)	