

The Funding Sources include:

Okaloosa County	- PD&E Trip CIP (1) - Trip 1 CIP (Ph. I-IV Design) (2) - Trip 1 CIP (Ph. I & II ROW) (3) - Trip 2 CIP (Ph. I Const., <i>not</i> CEI) (4) - Phase V CIP (5) - County Infrastructure Surtax (6) - Bond Issuance (7) - County Tax Increment Financing (TIF) (8) - County Infrastructure Surtax Debt Service (9)	\$800,000 \$900,000 \$1,300,000 \$2,065,161 \$175,000 \$2,000,000 \$25,000,000 \$1,073,648 \$1,714,398	County expenses for PD&E study (not including intersection improvements) Matching fund allocated for Trip 1 grant for Design Ph. I-IV Matching fund allocated for Trip 1 grant for ROW Ph. I-II Matching fund allocated for Trip 2 grant, carried over CIP saved for matching anticipated Phase 5 grant (\$150,000) and Raspberry Road (\$25,000), FY 19 budget Budget Transfer from Surtax Reserves March 25, 2019; additional funding is available Bond issuance refinanced existing debt and allocating \$25M to SW Crestview Bypass Portion of ongoing collection of Ad Valorem TIF for PJ Adams Parkway Improvement Surtax Funding Authorized for Bond Debt Service (3398-591201)
Total		\$35,028,207	
FDOT	- Transportation Regional Incentive Program (TRIP) Grants Trip (PD&E) Trip 1 (Ph. I-IV Design) Trip 1 (Ph. I & II ROW) Trip 2 (Ph. I Const., <i>not</i> CEI) - Local Agency Program (LAP) Grants Lap 7 (Ph. II Const.) Lap 7 (Ph. II CEI) Lap 8 (Ph. III ROW) Lap 8-A8 (Ph. III Const. & CEI) Lap 9 (Ph. IV ROW) - Direct Procurement	\$800,000 \$900,000 \$1,300,000 \$834,839 \$2,400,000 \$424,000 \$1,500,000 \$3,800,000 \$3,400,000 \$82,000,000	Trip AOM903/AOS16, for PD&E Trip 1 (ARB51) 50% matching grant (\$1,800,000 total, \$900,000 net from FDOT) Trip 1 (ARB51) 50% matching grant (\$2,600,000 total, \$1,300,000 net from FDOT) Trip 2 Matching amount limited to \$834,839 FPN 421997-7-58-01, dated 6/22/17, requires project completion by 6/1/22 FPN 421997-7-68-01, dated 6/22/17, requires project completion by 6/1/22 FPN 421997-8-48-01, dated 11/14/16, requires project completion by 6/30/18 (extended to 6/1/22) FPN 421997-8-A8-01, requires project completion by 6/30/21 (extended to 6/1/22) FPN 421997-9-48-01, dated 11/14/16, requires project completion by 6/30/18 (extended to 6/1/22) Estimated cost of Interchange and approaches
Triumph	- Discretionary Grant Award	\$64,100,000	Preliminary approval for grant funding with conditions, including construction contract for Phase V by 12/31/20
Crestview	- Bond Issuance	\$8,000,000	City bond issuance, contribution to project per Interlocal Agreement
Funding Total		\$204,487,046	

Southwest Crestview Bypass/East West Connector

Funding Summary

The development of the overall program includes multiple projects that will be designed and constructed by either Okaloosa County or by the FDOT.

Latest Revision: 5/7/21

Note: This is a forward-looking budget estimating document. As such, it is subject to frequent and possibly significant changes, and it should not be relied upon for either categorical or overall final estimates of costs for the project.

The Funding Status and Sources for each Project are as follows:

Project/Phase/Activity	Status (Pending/Active/Complete)	Project Allocations				Total Project Funds Allocated	Project Expenditures						Notes - Numbers in parentheses (1) refer to County funding sources
		Funding Sources					Engineer's Estimated Project Costs	Balance of Funds between Allocation to Estimated	Encumbered Costs (To Date)	Funds Remaining	Estimated Cost to Complete	Balance of Funds	
Okaloosa County (1-8)	FDOT	Crestview	Triumph										
County Projects													
PJ Adams Phase I													
Pre-Design	Complete	\$72,072	\$72,072	\$0	\$0	\$144,144	\$144,144	\$0	\$144,144	\$0	\$0	\$0	Trip AOM903/AOS16 PD&E (1)
Design	Complete	\$161,052	\$161,052	\$0	\$0	\$322,104	\$367,347	(\$45,243)	\$322,104	\$0	\$0	\$0	Trip 1 Design (2)
ROW	Complete	\$1,520,661	\$1,148,880	\$0	\$0	\$2,669,541	\$4,220,038	(\$1,550,497)	\$2,669,541	\$0	\$0	\$0	Trip 1 ROW (3); TIF Funds (\$371,781) (8)
Construction	Active	\$4,322,047	\$834,839	\$0	\$0	\$5,156,886	\$4,900,000	\$256,886	\$2,489,776	\$2,667,110	\$2,667,110	\$0	Trip 2 (4); Bond issuance (\$2,256,886) (7); (CWR bid plus 5% contingency)
CEI	Active	\$604,620	\$0	\$0	\$0	\$604,620	\$588,000	\$16,620	\$355,450	\$249,170	\$249,170	\$0	Bond issuance (7)
Post Design	Active	\$57,466	\$0	\$0	\$0	\$57,466	\$98,000	(\$40,534)	\$14,459	\$43,007	\$43,007	\$0	County Infrastructure Surtax (\$13,661) (6); Bond issuance (\$43,805) (7)
PJ Adams Phase II													
Pre-Design	Complete	\$50,451	\$50,450	\$0	\$0	\$100,901	\$100,901	\$0	\$100,901	\$0	\$0	\$0	Trip AOM903/AOS16 PD&E (1)
Design	Complete	\$123,777	\$123,777	\$0	\$0	\$247,554	\$257,143	(\$9,589)	\$247,554	\$0	\$0	\$0	Trip 1 Design (2)
ROW	Complete	\$151,120	\$151,120	\$0	\$0	\$302,240	\$348,602	(\$46,362)	\$302,240	\$0	\$0	\$0	Trip 1 ROW (3)
Construction	Active	\$2,177,175	\$2,400,000	\$0	\$0	\$4,577,175	\$3,700,000	\$877,175	\$2,585,113	\$1,992,062	\$1,992,062	\$0	Bond issuance (7); FDOT LAP 7 (CWR bid plus 5% contingency)
CEI	Active	\$537,440	\$424,000	\$0	\$0	\$961,440	\$444,000	\$517,440	\$365,151	\$596,289	\$596,289	\$0	Bond issuance (7); FDOT LAP 7
Post Design	Active	\$51,082	\$0	\$0	\$0	\$51,082	\$74,000	(\$22,918)	\$8,456	\$42,626	\$42,626	\$0	Bond issuance (7)
PJ Adams Phase III													
Pre-Design	Complete	\$50,450	\$50,451	\$0	\$0	\$100,901	\$100,901	\$0	\$100,901	\$0	\$0	\$0	Trip AOM903/AOS16 PD&E (1)
Design	Complete	\$111,470	\$111,470	\$0	\$0	\$222,940	\$257,143	(\$34,203)	\$222,940	\$0	\$0	\$0	Trip 1 Design (2)
ROW	Complete	\$0	\$1,500,000	\$0	\$0	\$1,500,000	\$1,684,712	(\$184,712)	\$1,376,353	\$123,647	\$0	\$0	FDOT LAP 8 - Excess LAP funds, cannot be reallocated
Construction	Active	\$820,368	\$3,800,000	\$0	\$0	\$4,620,368	\$4,000,000	\$620,368	\$1,149,530	\$3,470,838	\$3,470,838	\$0	Bond issuance (7); FDOT LAP 8-A8; (CWR bid plus 5% contingency)
CEI	Active	\$537,440	\$0	\$0	\$0	\$537,440	\$480,000	\$57,440	\$214,675	\$322,765	\$322,765	\$0	Bond issuance (7)
Post Design	Active	\$51,082	\$0	\$0	\$0	\$51,082	\$80,000	(\$28,918)	\$8,554	\$42,528	\$42,528	\$0	Bond issuance (7)
PJ Adams Phase IV													
Pre-Design	Complete	\$180,180	\$180,180	\$0	\$0	\$360,360	\$360,360	\$0	\$360,360	\$0	\$0	\$0	Trip AOM903/AOS16 PD&E (1)
Design	Complete	\$695,514	\$503,701	\$0	\$0	\$1,199,215	\$1,818,367	(\$619,152)	\$1,199,215	\$0	\$0	\$0	Trip 1 Design (2); Bond issuance (\$20,953) (7); TIF funds (\$170,860) (8)
ROW	Complete	\$0	\$3,400,000	\$0	\$0	\$3,400,000	\$1,871,000	\$1,529,000	\$934,727	\$2,465,273	\$0	\$0	FDOT Lap 9 - Excess LAP funds, cannot be reallocated
Construction	Active	\$0	\$0	\$0	\$5,478,195	\$5,478,195	\$5,006,759	\$471,436	\$0	\$5,478,195	\$5,478,195	\$0	Triumph grant; Const. contingency to be added to const. when bids received
CEI	Pending	\$249,190	\$0	\$0	\$600,810	\$850,000	\$600,811	\$249,189	\$0	\$850,000	\$850,000	\$0	Bond issuance (7); Triumph grant
Post Design	Active	\$0	\$0	\$0	\$100,136	\$100,136	\$100,135	\$1	\$0	\$100,136	\$100,136	\$0	Triumph grant
PJ Adams Phase V													
Pre-Design	Complete	\$446,847	\$446,847	\$0	\$0	\$893,694	\$893,694	\$0	\$893,694	\$0	\$0	\$0	Trip AOM903/AOS16 PD&E (1)
Design	Active	\$1,504,688	\$0	\$0	\$2,000,000	\$3,504,688	\$3,500,000	\$4,688	\$3,342,207	\$162,481	\$162,481	\$0	PH V CIP (\$107,542) (5); County Infrastructure Surtax (\$1,097,146) (6); Bond Issuance (\$300,000) (7); Triumph Grant
ROW	Active	\$7,819,720	\$0	\$0	\$0	\$7,819,720	\$8,617,910	(\$798,190)	\$1,452,319	\$6,367,401	\$6,367,401	\$0	Bond issuance (7)
Construction	Pending	\$2,407,960	\$0	\$0	\$42,183,095	\$44,591,055	\$53,600,000	(\$9,008,945)	\$0	\$44,591,055	\$44,591,055	\$0	Bond Issuance (\$2,407,960) (7); Triumph grant; A/C bid, plus 20% for contingency & plan revisions
CEI	Pending	\$0	\$0	\$0	\$4,307,554	\$4,307,554	\$6,432,000	(\$2,124,446)	\$25,744	\$4,281,810	\$4,281,810	\$0	Triumph grant
Post Design	Pending	\$0	\$0	\$0	\$965,496	\$965,496	\$965,496	\$0	\$0	\$965,496	\$965,496	\$0	Triumph grant
East-West Connector													
Pre-Design	Complete	\$107,136	\$0	\$0	\$0	\$107,136	\$100,000	\$7,136	\$107,136	\$0	\$0	\$0	Phase V CIP (Raspberry Rd, \$25,000) (5); County Infrastructure Surtax (\$82,136) (6)
Design	Active	\$649,891	\$0	\$0	\$2,600,000	\$3,249,891	\$2,867,982	\$381,909	\$2,826,982	\$422,909	\$422,909	\$0	Bond issuance (7); Triumph Grant
ROW	Active	\$2,352,910	\$0	\$3,294,992	\$0	\$5,647,902	\$6,118,438	(\$471,436)	\$632,273	\$5,014,729	\$5,014,729	\$0	County Infrastructure Surtax (\$389,193) (6); Bond issuance (\$1,963,717) (7)
Construction	Pending	\$0	\$0	\$3,674,992	\$4,491,324	\$8,166,316	\$13,300,000	(\$5,133,684)	\$0	\$8,166,316	\$8,166,316	\$0	Crestview Bond & Triumph grant; A/C bid, plus 20% for contingency & plan revisions
CEI	Pending	\$0	\$0	\$30,916	\$1,114,130	\$1,145,046	\$1,596,000	(\$450,954)	\$0	\$1,145,046	\$1,145,046	\$0	Crestview Bond; Triumph Grant
Post Design	Pending	\$0	\$0	\$0	\$259,260	\$259,260	\$259,260	\$0	\$0	\$259,260	\$259,260	\$0	Triumph Grant
Program Development Support Tasks													
Program Management	Active	\$2,000,000	\$0	\$0	\$0	\$2,000,000	\$2,000,000	\$0	\$512,701.54	\$1,487,298	\$1,487,298	\$0	Phase V CIP (\$42,458) (5); County Infrastructure Surtax (\$417,864) (6); Bond Issuance (\$1,227,075) (7); TIF funds (\$312,603) (8)
Wetland Mitigation	Active	\$3,500,000	\$0	\$1,000,000	\$0	\$4,500,000	\$3,500,000	\$1,000,000	\$221,482.70	\$4,278,517	\$4,278,517	\$0	Bond issuance (\$3,281,596) (7); TIF funds (\$218,404) (8); Crestview Bond
Bond Debt Service	Active	\$1,714,398	\$0	\$0	\$0	\$1,714,398	\$0	\$1,714,398	\$1,085,950.00	\$628,448	\$628,448	\$0	County Infrastructure Surtax Debt Service (9)
County Project Totals		\$35,028,207	\$15,358,839	\$8,000,000	\$64,100,000	\$122,487,046	\$135,353,143	(\$14,580,495)	\$25,186,682	\$95,585,966	\$92,997,046	\$0	
FDOT Projects													
I-10 Interchange	Active		\$82,000,000			\$82,000,000	\$100,000,000		\$0		\$82,000,000	\$0	
Program Totals		\$35,028,207	\$97,358,839	\$8,000,000	\$64,100,000	\$204,487,046	\$235,353,143		\$25,186,682	\$95,585,966	\$174,997,046	\$0	