

Okaloosa County  
Sales Surtax Project Reconciliation

**FY 21 Project Revenue and Expense Summary (As of 2/28/21)**

**Revenue Summary**

**Expense Summary**

<u>Category</u>	<u>FY 21 Budget</u>	<u>FYTD Collected</u>	<u>% Collected</u>	<u>Total Budget</u>	<u>Actual</u>	<u>Balance</u>	<u>% Spent</u>
Surtax Revenues 3301R-312630	\$18,474,651	\$3,264,964	18%	30,883,408	6,873,398	24,010,010	22%
Grant Revenues	\$74,094,035	\$9,151,209	12%	74,094,035	9,151,209	64,942,826	12%
Other Revenues	\$31,788,114	\$7,454,172	23%	31,788,114	7,454,172	24,333,942	23%
<b>Total</b>	<b>\$124,356,800</b>	<b>\$19,870,345</b>	<b>16%</b>	<b>136,765,557</b>	<b>23,478,779</b>	<b>113,286,778</b>	<b>17%</b>

**Project Summary**

<u>Title</u>	<u>Project</u>	<u>Category</u>	<u>Account</u>	<u>Budget</u>	<u>Admin</u>	<u>Actuals</u>	<u>Balance</u>	<u>% Spent</u>	<u>% Complete</u>
6th Street Area Stormwater	ST000001	Stormwater	3303-563001	\$2,959,750	\$12,513	\$39,371	\$2,920,379	2%	16%
Beachview Drive Drainage	ST000002	Stormwater	3303-563001	\$600,513	\$7,928	\$75,473	\$525,040	14%	13%
John King Road Intersection Improvements	ST000004	Transportation Capacity	3301-563001	\$2,024,995	\$10,233	\$214,161	\$1,810,834	11%	11%
Redwood Avenue Intersection	ST000005	Transportation Capacity	3301-563001	\$350,000	\$7,369	\$43,441	\$306,560	15%	13%
Standish Court Stormwater	ST000007	Stormwater	3303-563001	\$1,220,000	\$16,079	\$528,242	\$691,758	45%	55%
Sheriff's Office Training Facility	ST000008	Public Safety	3302-562001	\$3,025,000	\$25,107	\$2,930,293	\$94,707	98%	97%
Southwest Crestview Bypass	ST000009	Transportation Capacity	3301-563001	\$102,766,765	\$43,103	\$15,819,579	\$86,947,186	15%	18%
Carmel & Beal Intersection Improvements	ST000010	Transportation Safety	3301-563001	\$40,000	\$8,209	\$27,080	\$12,920	88%	14%
Overbrook Area Stormwater Improvements	ST000011	Stormwater	3303-563001	\$250,000	\$8,155	\$97,965	\$152,035	42%	7%
Lloyd Street/Mayflower Area Stormwater Improvements	ST000012	Stormwater	3303-563001	\$66,516	\$4,807	\$49,263	\$17,253	81%	9%
Millside Roadway Improvements	ST000013	Transportation Capacity	3301-563001	\$39,000	\$4,443	\$40,993	(\$1,993)	117%	12%
Highway 2 Bridge and Roadway Improvements	ST000014	Transportation Capacity	3301-563001	\$1,200,564	\$6,464	\$273,993	\$926,571	23%	6%
Northwest Crestview Bypass	ST000015	Transportation Capacity	3301-563001	\$1,550,196	\$6,881	\$101,883	\$1,448,313	7%	2%
School Resource Officer Support	ST000017	Public Safety	3302-562001	\$1,920,093	\$6,609	\$291,420	\$1,628,673	16%	26%
Emergency Services Communications Equip.	ST000018	Public Safety	3302-562001	\$110,000	\$5,140	\$95,986	\$14,014	92%	90%
Meigs Drive Stormwater Improvements	ST000019	Stormwater	3303-563001	\$775,000	\$4,080	\$627,710	\$147,290	82%	95%
Commons Drive Sidewalk Connection	ST000020	Transportation Safety	3301-563001	\$375,000	\$7,088	\$58,716	\$316,284	18%	70%
Dirt Road Stabilization	ST000021	Transportation Capacity	3301-563001	\$1,600,000	\$3,599	\$370,807	\$1,229,193	23%	30%
Lake Lorraine Stormwater Improvements	ST000022	Stormwater	3303-563001	\$1,090,850	\$4,467	\$73,392	\$1,017,458	7%	11%
Hospital Road/Lewis Turner Blvd. Intersect. Improv.	ST000023	Transportation Safety	3301-563001	\$500,000	\$2,279	\$2,279	\$497,721	1%	15%
Santa Rosa Blvd. Improvements	ST000024	Transportation Safety	3301-563001	\$100,000	\$240	\$240	\$99,760	0%	0%
Reserve - Future Capital Outlay		Reserve	3399-599300	\$12,408,757			\$12,408,757		
<b>Expenses by Project</b>				<b>\$134,972,999</b>	<b>\$194,794</b>	<b>\$21,762,285</b>	<b>\$113,210,713</b>		
<u>Completed</u>									
Commons Drive Intersection Improvement	ST000003	Transportation Capacity	3301-563001	\$1,470,000	\$15,154	\$1,457,029	\$12,971	99%	100%
Santa Rosa Boulevard Crosswalks	ST000006	Transportation Safety	3301-563001	\$280,000	\$7,149	\$214,500	\$65,500	77%	100%
Fleet Improvements	ST000016	Public Safety	3302-563001	\$42,558	\$2,407	\$44,965	(\$2,407)	106%	100%
<b>Expenses by Project</b>				<b>\$1,792,558</b>	<b>\$24,710</b>	<b>\$1,716,494</b>	<b>\$76,064</b>		

**Title**  
6th Street Area Stormwater

**Category**  
Stormwater

**Project**  
ST000001

**District**  
2

**Project Summary**

Stormwater piping along 6th Street and 9th Avenue in the area of Port Dixie (Shalimar) has exceeded its service life and the overall system is in need of improvements. Corrugated metal pipe that was placed in service over 35 years ago suffers from system-wide degradation resulting in multiple failures. Replacing the pipe with a modern smooth lined high density polyethylene pipe will improve the flow capacity, reduce the amount of sediment carried by stormwater runoff, and prevent the formation of ground level sinks due to vertical erosion.

Committee/Board Actions:

ISAC: 01/24/19 Approved motion to recommend \$622,000 in funding to BCC.

BCC: 02/05/19 Approved Surtax funding of \$622,000 for project.

ISAC: 01/14/21 Approved motion to recommend additional \$2,209,000 in funding to BCC.

BCC: 01/19/21 Approved Surtax funding of additional \$2,209,000 for project.

**Cost Estimate**

Total Project Cost was originally estimated at \$750,750 pending design; however, that cost only covered pipe replacement on the west side of 6th Street. It's become apparent that pipes on the east side of 6th Street and interconnections were also in need of replacement, along with some connecting pipes and an unfunded CEI component. Staff it would be most efficient and cost effective to allocate funds for the complete project, rather than splitting it over two or more fiscal years. The current budget, including remaining FY19/20 CIP budget carry-forward, is \$2,959,750.

**Project Status**

The project was tasked to a qualified Engineering consultant for design and permitting; the design is now 100% complete. The engineer has coordinated the work with all major utilities to resolve myriad conflicts. Because of the complexity and property impacts, additional work was conducted to assess impacted trees and property improvements, and to add exhibits for public outreach. Staff has conducted outreach to affected property owners, the project was advertised for bids, and two responsive bids were received, less than 5% apart. The bids were higher than expected; additional funding has been approved to complete the project. The construction contract is complete, a Pre-Construction meeting has been set, and construction should begin soon.

<u>Revenues</u>	<u>Expenditures</u>	<u>Remaining</u>
\$2,831,000 Surtax Revenues	\$12,513 Admin	\$2,818,487 Surtax
\$0 Grant Revenues	\$12,513 Total Surtax	\$0 Grant
\$128,750 Other Revenues	\$0 Grant	\$101,892 Other
<b>\$2,959,750 Total Revenues</b>	<b>\$26,858 Other</b>	<b>\$2,920,379 Total Remaining</b>
	<b>\$39,371 Total Expenses</b>	
<b><u>Project Balance</u></b>	<b><u>% Funding Spent</u></b>	<b><u>% Project Complete</u></b>
\$2,920,379	1%	16%

Title	Category	Project	District
Beachview Drive Drainage	Stormwater	ST000002	2

### Project Summary

When routine rainfall events occur it is not uncommon for stormwater to flood along Eglin Parkway and the northern end of Beachview Drive. There are stormwater collection systems in place; however, the conveyance and treatment of stormwater runoff from this location is inadequate, causing the water to flood the roadways.

This project will include the design and construction of a stormwater system that will properly collect, convey, and treat stormwater from the areas of Eglin Parkway and Beachview Drive, through a hydrodynamic separator, to the current discharge point at the southeastern terminus of 3rd Avenue.

#### Committee/Board Actions:

ISAC: 01/24/19 Approved motion to recommend \$456,000 in funding to BCC.

BCC: 02/05/19 Approved Surtax funding of \$456,000 for project.

### Cost Estimate

Total Project Cost is estimated at \$600,513 pending final design. This project was initiated in FY18 with CIP funds; remaining funds were carried forward to the FY20 budget, leaving \$121,325 in FY20 CIP for completion of design and initial construction activities.

### Project Status

The project has been tasked to a qualified Engineering consultant for design and permitting. Some additional work was required to verify options with the proposed outfall area, and there are considerable conflicts with existing utilities. Alternatives will likely have significant impact on median landscaping or roadways. At this point, the project is delayed until staff can conduct appropriate public outreach. Design completion is now anticipated in the summer of 2021.

<u>Revenues</u>	<u>Expenditures</u>	<u>Remaining</u>
	\$7,928 Admin	
\$456,000 Surtax Revenues	\$7,928 Total Surtax	\$448,072 Surtax
\$0 Grant Revenues	\$0 Grant	\$0 Grant
\$144,513 Other Revenues	\$67,544 Other	\$76,969 Other
<b>\$600,513 Total Revenues</b>	<b>\$75,473 Total Expenses</b>	<b>\$525,040 Total Remaining</b>
<b><u>Project Balance</u></b>	<b><u>% Funding Spent</u></b>	<b><u>% Project Complete</u></b>
\$525,040	13%	13%

Title	Category	Project	District
Commons Drive Intersection Improvements	Transportation Capacity	ST000003	5

**Project Summary**

Improvements to include installation of intersection signalization and channelized turn lanes, stormwater improvements and milling and resurfacing of Commons Drive for approximately one quarter mile in each direction from the intersection.

Committee/Board Actions:  
 ISAC: 01/24/19 Approved motion to recommend \$400,000 in funding to BCC.  
 BCC: 02/05/19 Approved Surtax funding of \$400,000 for project.  
 ISAC: 12/04/19 Approved motion to recommend \$470,000 in funding to BCC.  
 BCC: 12/07/19 Approved Surtax funding of \$470,000 for project.

**Cost Estimate**

Total project cost estimated at \$1,400,000 at beginning of construction.

**Project Status**

A qualified engineering consultant completed the plans and the project was bid, with two responsive bidders submitting bids less than .5 percent apart. The County arranged a direct order of the signal mast arms to save on the fabrication and delivery time frame. Based on the bids, additional funding in the amount of \$470,000 was deemed to be required. The project is complete and is in the process of being closed. **Completed.**

<u>Revenues</u>	<u>Expenditures</u>	<u>Remaining</u>
	\$15,154 Admin	
\$870,000 Surtax Revenues	\$857,029 Total Surtax	\$12,971 Surtax
\$0 Grant Revenues	\$0 Grant	\$0 Grant
\$600,000 Other Revenues	\$600,000 Other	\$0 Other
<b>\$1,470,000 Total Revenues</b>	<b>\$1,457,029 Total Expenses</b>	<b>\$12,971 Total Remaining</b>
 <b><u>Project Balance</u></b>	 <b><u>% Funding Spent</u></b>	 <b><u>% Project Complete</u></b>
\$12,971	99%	100%

Title	Category	Project	District
John King Road Intersection Improvements	Transportation Capacity	ST000004	1

### Project Summary

The termination of John King Road at SR 85 in Crestview is one of the county's busiest intersections at nearly any time of day. The large number of southbound cars queuing to turn left on John King Road to get to the various residential areas causes a significant delay to the northbound flow of traffic along SR 85. Recent changes have been made to the pavement markings in an effort to reduce potential impacts, but capacity improvements are needed.

Proposed as part of this project is an increase in the number of lanes along John King Road from SR 85 to the intersection with Live Oak Church Road. In conjunction with planned improvements by the FDOT to add turn lanes along SR 85, the additional lanes will allow more cars to access John King Road and significantly reduce the length of the turn arrow, allowing for greater flow capacity along SR 85. Other improvements, such as turn lanes, sidewalks, medians, and intersection controls with Live Oak Church Road will also be considered as part of the overall project design.

#### Committee/Board Actions:

ISAC: 01/24/19 Approved motion to recommend \$100,000 in funding to BCC.

BCC: 02/05/19 Approved Surtax funding of \$100,000 for project.

ISAC: 02/28/19 Approved motion to recommend additional \$450,000 in funding to BCC.

BCC: 03/25/19 Approved Surtax funding of additional \$450,000 for project.

### Cost Estimate

Total Project Cost is estimated at \$2,280,000 pending final design. \$550,000 inn Surtax was requested in FY 19. That amount was approved in separate increments of \$100,000 in February, 2019 and \$450,000 in March, 2019. A CIGP grant of \$1,115,000 is in the FDOT 5-year budget, but not yet advanced. \$300,000 was budgeted in the FY19 CIP; a \$223,578 remaining balance was carried forward to the FY20 budget. A traffic impact fee from 2016 in the amount of \$29,995 and an additional 2020 traffic impact fee of \$30,000 was allocated to the John King project.

Work to be completed under this funding includes:

- Completion of design and coordination with FDOT (supplement to prior approval)
- Acquisition of right of way (including stormwater treatment areas)

### Project Status

The project has been tasked to a qualified Engineering consultant for design and permitting and design work is underway. Handling of stormwater needs while minimizing right-of-way impacts has been a significant issue. The 30% plans have been completed; the consultant and staff have explored several stormwater options. Anticipated time for design, right of way acquisition and permitting completion is in fall, 2021 with construction expected to begin in the spring or summer of 2022 to coordinate with completion of the FDOT project on Highway 85.

<u>Revenues</u>	<u>Expenditures</u>	<u>Remaining</u>
\$550,000 Surtax Revenues	\$10,233 Admin	\$518,144 Surtax
\$1,115,000 Grant Revenues	\$31,856 Total Surtax	\$1,115,000 Grant
\$359,995 Other Revenues	\$0 Grant	\$177,690 Other
<b>\$2,024,995 Total Revenues</b>	<b>\$182,305 Other</b>	<b>\$1,810,834 Total Remaining</b>
	<b>\$214,161 Total Expenses</b>	

#### Project Balance

\$1,810,834

#### % Funding Spent

11%

#### % Project Complete

11%

Title	Category	Project	District
Redwood Avenue Intersection	Transportation Capacity	ST000005	5

**Project Summary**

Located within walking distance of Plew Elementary School and with signalized pedestrian access across SR 20, pedestrian traffic along Redwood Avenue has grown to the point that sidewalks are needed. Segments of sidewalks exist in the area, but linking those sections will dramatically improve pedestrian convenience and safety. Sidewalk improvements will tie into the existing facilities at the signalized intersection on SR 20 and extend south.

Survey information necessary for the design of this project also includes detailed information for future improvements to the Redwood Avenue approach to the intersection with SR 20. Additional improvements proposed as part of the project needs list includes roadway construction (such as turn lanes and lane reconfiguration) at the intersection with SR 20 to improve traffic flow and safety. Development of the roadway improvements, initially intended to be under a separate project, may end up being included, subject to the status of the southeast corner development timing.

Committee/Board Actions:

ISAC: 01/24/19 Approved motion to recommend \$350,000 in funding to BCC.

BCC: 02/05/19 Approved Surtax funding of \$350,000 for project.

**Cost Estimate**

Sidewalk Improvements were estimated at \$350,000 pending final design.

**Project Status**

The project was tasked to a qualified Engineering consultant for design and permitting. Survey work is complete, including the R/W donation required from a new development on the southeast corner of Redwood Avenue and SR 20. That development has spurred the addition of lane reconfiguration and additional turn lanes to the current project. Design and permitting completion is now expected to be completed in spring, 2021, with construction to begin in summer, 2021.

<u>Revenues</u>	<u>Expenditures</u>	<u>Remaining</u>
\$350,000 Surtax Revenues	\$7,369 Admin	\$306,560 Surtax
\$0 Grant Revenues	\$43,441 Total Surtax	\$0 Grant
\$0 Other Revenues	\$0 Grant	\$0 Other
<b>\$350,000 Total Revenues</b>	<b>\$43,441 Total Expenses</b>	<b>\$306,560 Total Remaining</b>
<b>Project Balance</b>	<b>% Funding Spent</b>	<b>% Project Complete</b>
\$306,560	12%	13%

Title	Category	Project	District
Santa Rosa Boulevard Crosswalks	Transportation Capacity	ST000006	2

**Project Summary**

In 2018 Okaloosa County was able to complete construction of the last three Beach Access parks on Okaloosa Island. Improvements provided a paved parking lot, picnic pavilion, restrooms, stormwater management facilities, and rinse/wash down stations as public access points to the beach. Due to the high level of non-vehicular traffic along Okaloosa Island, provisions for pedestrian access from the north side of Santa Rosa Boulevard to the beach access way parks along the south side are warranted for safety. This particular improvement is one of several improvements proposed along Santa Rosa Boulevard as part of the project needs list.

Committee/Board Actions:

ISAC: 01/24/19 Approved motion to recommend \$280,000 in funding to BCCT.  
 BCC: 02/05/19 Approved Surtax funding of \$280,000 for project.

**Cost Estimate**

Total Project Cost for all improvements included as part of the Santa Rosa Boulevard Stormwater and Roadway Improvements is estimated at \$2,800,000 pending final design. This particular phase of the project, Pedestrian Crosswalk Safety Improvements at the Beach Access Ways, is estimated at \$280,000. LAP funding is earmarked for the design, construction and CEI for the stormwater and roadway portions of the project in FDOT's 5-year budget, and those future funds are not included in this update.

**Project Status**

The completed design for crosswalks at beach access points was completed and advertised for bid, with a bid opening date of 11/20/19. There were no bidders. The bid was re-advertised for a 1/8/20 bid opening date. Once again, there were no bidders. Staff solicited quotes for the work and received a reasonable bid. That contractor completed the project. Final cost was \$214,499. The project balance of \$65,501 was returned to reserves. **Completed.**

<u>Revenues</u>	<u>Expenditures</u>	<u>Remaining</u>
	\$7,149 Admin	
\$280,000 Surtax Revenues	\$214,500 Total Surtax	\$0 Surtax
\$0 Grant Revenues	\$0 Grant	\$0 Grant
\$0 Other Revenues	\$0 Other	\$0 Other
<b>\$280,000 Total Revenues</b>	<b>\$214,500 Total Expenses</b>	<b>\$0 Total Remaining</b>
<b>Project Balance</b>	<b>% Funding Spent</b>	<b>% Project Complete</b>
\$65,500	77%	100%

**Title**  
Standish Court Stormwater

**Category**  
Stormwater

**Project**  
ST000007

**District**  
4

**Project Summary**

Stormwater discharged into Cinco Bayou in the vicinity of Standish Court and Lafitte Crescent collects runoff from a large number of surrounding roadways and residential properties. Underground pipes that have been in place for decades are failing due to the high levels of flow over the years. Pipe failures at joints and along the length of several pipe runs cause ground level vertical erosion in certain locations and cause the deposition of sediment into Cinco Bayou. Improving the failed system with the installation of a smooth lined high density polyethylene pipe network will mitigate future ground level impacts and prevent the related discharge of sediment into Cinco Bayou.

Implementation of this project as part of the project needs list will augment an already approved allocation from the State of Florida for similar improvements along the same pipe network reaching from Cinco Bayou northward nearly to Mayflower Avenue; largely along Standish Court.

Committee/Board Actions:  
ISAC: 01/24/19 Approved motion to recommend \$400,000 in funding to BCC.  
BCC: 02/05/19 Approved Surtax funding of \$400,000 for project.  
ISAC: 05/27/20 Approved motion to recommend additional \$400,000 in funding to BCC.  
BCC: 07/21/20 Approved Contractor & additional Surtax funding of \$400,000 for project.

**Cost Estimate**

Total Project Cost was estimated at \$820,000, which included \$420,000 in Restore Act grant funds and \$400,000 in sales tax funds, pending final design. After receiving bids, an additional \$400,000 was requested and approved by the Committee at their meeting on May 27, 2020.

**Project Status**

The project was tasked to a qualified Engineering consultant for design and permitting. The plans and additional survey work are complete and staff successfully secured all needed easements. Two sections of pipe have now been identified for lining, rather than replacement, though the manhole structures at each end of those sections will be replaced. The project was bid, a contractor selected, and the BCC and RESTORE Act personnel have approved funding. Construction is underway, though slowed by Covid, Hurricane Sally, significant dewatering requirements and utility conflicts.

<u>Revenues</u>	<u>Expenditures</u>	<u>Remaining</u>
\$800,000 Surtax Revenues	\$16,079 Admin	\$565,926 Surtax
\$420,000 Grant Revenues	\$234,074 Total Surtax	\$125,832 Grant
\$0 Other Revenues	\$294,168 Grant	\$0 Other
<b>\$1,220,000 Total Revenues</b>	<b>\$528,242 Total Expenses</b>	<b>\$691,758 Total Remaining</b>
<b>Project Balance</b>	<b>% Funding Spent</b>	<b>% Project Complete</b>
\$691,758	43%	55%



**Title**  
Sheriff's Office Training Facility

**Category**  
Public Safety

**Project**  
ST000008

**District**  
3

**Project Summary**

Sheriff Ashley outlined the needs: a new 10,000 sq/ft facility, the purchase of an adjoining 40 acres of property to prevent future encroachment, develop a driving pad to be used for the Teen Driver Program and the Physical Agility Training Course, and purchase of a new lead trap system, which will eliminate the need to excavate the berms every year for lead reclamation.

Committee/Board Actions:

ISAC: 01/24/19 Approved motion to recommend \$2,400,000 in funding to BCC.  
BCC: 02/19/19 Approved Surtax funding of \$2,400,000 for project.  
ISAC: 11/06/19 Approved motion to recommend additional \$625,000 in funding to BCC.  
BCC: 11/19/19 Approved Surtax funding of additional \$625,000 for project.

**Cost Estimate**

\$2,400,000 was initially allocated for the training center including classrooms, offices, and storage, a firing range with lead trap reclamation system throughout all ranges, and the purchase of adjoining 40 acres of property. An additional \$625,000 has been approved to complete the project.

**Project Status**

\$224,831.25 has been reimbursed for the new lead trap system. \$409,578.50 has been spent on the acquisition of approximately 40 acres together with survey and closing expenses. The civil and building plans were bid with a bid opening date on 10/23 and the contract was subsequently awarded to the low bidder in the amount of \$1,871,000, revised by change orders to \$2,019,899.72. Construction is substantially complete, and a punchlist of items for final inspection has been provided to the contractor.

<u>Revenues</u>	<u>Expenditures</u>	<u>Remaining</u>
\$3,025,000 Surtax Revenues	\$25,107 Admin	\$94,707 Surtax
\$0 Grant Revenues	\$2,930,293 Total Surtax	\$0 Grant
\$0 Other Revenues	\$0 Grant	\$0 Other
<b>\$3,025,000 Total Revenues</b>	<b>\$2,930,293 Total Expenses</b>	<b>\$94,707 Total Remaining</b>
<b><u>Project Balance</u></b>	<b><u>% Funding Spent</u></b>	<b><u>% Project Complete</u></b>
\$94,707	97%	97%

Title	Category	Project	District
Southwest Crestview Bypass	Transportation Capacity	ST000009	3

**Project Summary**

Continued growth in the northwest portions of Crestview and Okaloosa County have rcreated a need for expansion of the existing roadway along with the development of a new north-south connection. The project has now been fully designed. The City of Crestview and Okaloosa County have also partnered to develop a new east-west corridor between Antioch Road and SR 85 north of Interstate 10. The new alignment will connect from Physician's Drive to the new bypass and from the bypass to Antioch Road at its current connection with Arena Road.

Overall planned improvements include:

- Widening of PJ Adams Parkway from 2 lanes to 4 from SR 85 to Interstate 10
- Construction of a new overpass and interchange with Interstate 10 (performed by FDOT in coordination with Okaloosa County)
- Construction of a 4 lane roadway from Interstate 10 to Highway 90 and an east-west corridor connecting Antioch Road to SR 85 north of Interstate 10

Committee/Board Actions:

ISAC: 02/28/19 Approved motion to recommend \$2,000,000 in funding to BCC.  
 BCC: 03/25/19 Approved Surtax funding of \$2,000,000 for project.

**Cost Estimate**

Total Project Cost is estimated at approximately \$222,600,000 pending final design and bids; this includes design and construction of the interchange with I-10 by FDOT. Phases I-III design, right-of-way acquisition and construction were partially funded by FDOT LAP and TRIP Grants, which are fully reflected in the revenue and cost summary below. FDOT is designing and constructing the I-10 interchange and its approaches; those funds are also not reflected below. TRIP 2 grant (Ph. I const.) and Lap 7 & 8-A8 grants (Ph. II & III const. and CEI) are reflected below, as are the County's matching funds for Trip 2. Funding participation through the bonding effort and the Triumph grant is reflected below; the City of Crestview participation will be reflected upon release of those funds to the County.

**Project Status**

Construction continues on Phases I - III, the widening from SR 85 to Wildhorse Drive and Phase IV, from Wildhorse to Crab Apple Drive has been added. Staff and the engineering consultant continue to meet bi-weekly to discuss ROW acquisition, permitting, and to facilitate the advancement of the project. The Triumph grant was approved in the amount of \$64.1 million; the first reimbursement for engineering costs has been submitted. Right-of-way acquisition for Phase V and the East-West Connector is sustantially complete, awaiting only resolution of final costs for a few parcels acquired by eminent domain. Design for all phases is now complete; permitting with USACE and FDEP is still ongoing. Phase V and the E-W Connector portions of the project have been bid and a contractor selected.

<u>Revenues</u>	<u>Expenditures</u>	<u>Remaining</u>
\$2,000,000 Surtax Revenues	\$43,103 Admin	\$634,101 Surtax
\$71,558,839 Grant Revenues	\$1,365,899 Total Surtax	\$62,886,423 Grant
\$29,207,926 Other Revenues	\$8,672,416 Grant	\$23,426,663 Other
<b>\$102,766,765 Total Revenues</b>	<b>\$5,781,263 Other</b>	<b>\$86,947,186 Total Remaining</b>
	<b>\$15,819,579 Total Expenses</b>	

<b><u>Project Balance</u></b>	<b><u>% Funding Spent</u></b>	<b><u>% Project Complete</u></b>
\$86,947,186	15%	18%

**Title**  
Carmel & Beal Intersection Improvements

**Category**  
Transportation Safety

**Project**  
ST000010

**District**  
4

**Project Summary**

The intersection between Carmel Drive and Beal Parkway has a commercial presence on the west and residential presence to the east. Capacity through the intersection can be improved with the addition of turn lanes, pavement markings, lane alignments, and potential signal modifications. Proposed modifications to SR 189 by FDOT may include median access changes that could impact the utilization of the existing Carmel & Beal intersection. Additional pedestrian improvements are also proposed along Carmel to improve neighborhood connectivity with nearby retail centers.

Due to the intersection involving a state roadway (Beal Parkway/SR 189) construction of the project is eligible for funding through the County Incentive Grant Program (CIGP) available through the Florida Department of Transportation. Annual applications require an engineering schematic accompany the application narrative.

Committee/Board Actions:

ISAC: 02/28/19 Approved motion to recommend \$25,000 in funding to BCC.

BCC: 03/25/19 Approved Surtax funding of \$25,000 for project.

ISAC: 02/20/20 Approved motion to recommend additional \$15,000 in funding to BCC for new grant application.

BCC: 03/03/20 Approved Surtax funding of additional \$15,000.

**Cost Estimate**

Total Project Costs are to be determined based on the approved schematic, but were initially estimated at \$1,600,000 in total. At its meeting on March 21, 2019, the Infrastructure Surtax Advisory Committee approved the identification of \$688,279 of Surtax funds as the 50% County Incentive Grant Program (CIGP) match for improvements. After discussion at its meeting on March 25, the BCC approved the \$25,000 expense for developing the CIGP grant application and identified the \$688,279 matching amount for the grant as surtax funding to be approved by the Board at such time as it was needed for the grant. In February, 2020 the cost estimate was updated to \$1,743,746 and the grant match was reapproved at \$871,873. A budget transfer was approved for an additional \$15,000 for reapplication and administrative costs.

**Project Status**

A qualified Engineering consultant prepared the application documents and submitted for the CIGP grant match from FDOT, as approved at the 3/25/19 BCC meeting. Unfortunately, the project was not awarded during the first annual grant application cycle. The consultant and staff updated the application documents and resubmitted for the next cycle which, unfortunately, was also not awarded. The project has been temporarily placed on hold until application for the next grant application cycle can be prepared.

<u>Revenues</u>	<u>Expenditures</u>	<u>Remaining</u>
\$40,000 Surtax Revenues	\$8,209 Admin	\$12,920 Surtax
\$0 Grant Revenues	\$27,080 Total Surtax	\$0 Grant
\$0 Other Revenues	\$0 Grant	\$0 Other
<hr/>	<hr/>	<hr/>
<b>\$40,000 Total Revenues</b>	<b>\$27,080 Total Expenses</b>	<b>\$12,920 Total Remaining</b>
 <b><u>Project Balance</u></b>	 <b><u>% Funding Spent</u></b>	 <b><u>% Project Complete</u></b>
\$12,920	68%	14%

**Title**  
Overbrook Area Stormwater Improvements

**Category**  
Stormwater

**Project**  
ST000011

**District**  
4

**Project Summary**

Existing stormwater infrastructure does exist in the Overbrook Subdivision but is woefully inadequate. Flooding conditions have been exacerbated over the past decade as surrounding federal, public and private developments have reduced the amount of permeable surface available for stormwater percolation and increased runoff into the Overbrook area. Now, even moderate rainfall events can cause yards to flood to home foundations and into other portions of the home, especially garages that are below finished floor slab heights. In heavier rainfall events, many homes receive floodwater in their living spaces. At times, stormwater runoff is flowing so quickly that some residents open their doors to allow floodwater to flow through their homes. Stormwater eventually enters into the piped stormwater system on Overbrook Drive but it quickly reaches capacity, flooding the entire road. The stormwater system on Overbrook Drive discharges into Overbrook Pond and on to Gap Creek. Overbrook Pond was improved with grant funding a few years ago but the project had no effect on stormwater issues upstream. A general Florida Department of Environmental Protection (FDEP) grant in the amount of \$250,000 was signed on May 5, 2019 for Pre-Design Study, Design and Permitting. The grant does not require a match, and those funds will be used to implement the design phase of the project

**Cost Estimate**

The total estimated cost of the improvement project is \$1,750,000, including design, engineering and permitting. The design, engineering and permitting should be substantially covered by the FDEP grant. Sales tax funds are anticipated to be needed in the future for any excess engineering costs and construction.

**Project Status**

The project was tasked to a qualified Engineering consultant for design and permitting. The consultant has completed the preliminary study and design (identified as Task 1 of 4 in the grant), and is now working, together with staff, on coordination of the results of the study/design with necessary partners, such as the FDEP, USACOE and Air Force personnel at Eglin AFB and Hurlburt Field. A task order is pending for final design of the recommended improvements.

<u>Revenues</u>	<u>Expenditures</u>	<u>Remaining</u>
\$0 Surtax Revenues	\$8,155 Admin	
\$250,000 Grant Revenues	\$8,155 Total Surtax	(\$8,155) Surtax
\$0 Other Revenues	\$89,810 Grant	\$160,190 Grant
	\$0 Other	\$0 Other
<b>\$250,000 Total Revenues</b>	<b>\$97,965 Total Expenses</b>	<b>\$152,035 Total Remaining</b>
<b><u>Project Balance</u></b>	<b><u>% Funding Spent</u></b>	<b><u>% Project Complete</u></b>
\$152,035	39%	7%

Title	Category	Project	District
Lloyd Street/Mayflower Area Stormwater Improvements	Stormwater	ST000012	4

**Project Summary**

Lloyd Street sits near the middle of a drainage basin area that has experienced poor drainage due to aged stormwater infrastructure and an ineffective outfall. The proposed project will include stormwater modeling, pipe inspection, design and construction of stormwater infrastructure in the drainage basin that includes Lloyd Street and Mayflower Avenue and outfalls to Cinco Bayou.

**Cost Estimate**

The project has been tasked to a qualified Engineering consultant for geotechnical evaluation, subsurface utility engineering, and design. Preliminary design activities have revealed that additional design scope will be necessary to complete plans for permitting and construction.

**Project Status**

Total Project Cost was estimated at \$1,400,000 pending final design. As part of the FY19 stormwater division budget, \$66,516 was allocated for preliminary design activities, and \$22,195 was carried forward to FY20. The consultant has completed subsurface utility engineering (SUE) and video pipe inspection and is preparing a task order for expanded project limits. Due to efforts to secure Restore Act funding for the additional design, the project has been placed on temporary hold.

<u>Revenues</u>	<u>Expenditures</u>	<u>Remaining</u>
\$0 Surtax Revenues	\$4,807 Admin	
\$0 Grant Revenues	\$4,807 Total Surtax	(\$4,807) Surtax
\$66,516 Other Revenues	\$0 Grant	\$0 Grant
<b>\$66,516 Total Revenues</b>	\$44,456 Other	\$22,060 Other
	<b>\$49,263 Total Expenses</b>	<b>\$17,253 Total Remaining</b>
<b><u>Project Balance</u></b>	<b><u>% Funding Spent</u></b>	<b><u>% Project Complete</u></b>
\$17,253	74%	9%

Title	Category	Project	District
Millside Roadway Improvements	Transportation Capacity	ST000013	1

**Project Summary**

Millside Road is an unpaved connector road between State Route 85 and Steel Mill Creek Road, and is one of the roads proposed for paving of unimproved roads within the County. The roadway primarily carries local residential, agricultural and silvicultural vehicles, but could see increased traffic volumes with paving improvements. At one time, Millside Road was considered a logical eastward extension of Highway 2 east of SR 85. The roadway scores near the top of the County's Dirt to Pave matrix. Staff has met with property owners along the roadway and has received positive feedback from residents with willingness to donate needed right-of-way.

**Cost Estimate**

As part of the FY19 road division budget, \$39,000 was allocated for preliminary evaluation of right-of-way needs, geotechnical report and preliminary design for the proposed improvement. The balance of funds was carried forward to FY20.

**Project Status**

The project was tasked to a qualified Engineering consultant for evaluation of right-of-way needs, geotechnical investigation and preliminary design. That consultant has completed their work with the tentative corridor alignment identified. A task order to complete identification of right-of-way needs and design has been completed by a qualified consultant. Additional funding is being requested to complete full design as provided in the proposed task order.

<u>Revenues</u>	<u>Expenditures</u>	<u>Remaining</u>
\$0 Surtax Revenues	\$4,443 Admin	
\$0 Grant Revenues	\$4,443 Total Surtax	(\$4,443) Surtax
\$39,000 Other Revenues	\$0 Grant	\$0 Grant
<u>\$39,000 Total Revenues</u>	\$36,550 Other	\$2,450 Other
	<u>\$40,993 Total Expenses</u>	<u>(\$1,993) Total Remaining</u>
 <b><u>Project Balance</u></b>	 <b><u>% Funding Spent</u></b>	 <b><u>% Project Complete</u></b>
(\$1,993)	105%	12%

Title	Category	Project	District
Highway 2 Bridge and Roadway Improvements	Transportation Capacity	ST000014	1&3

**Project Summary**

County Road (CR) 2 between State Route 189 and State Route 85 consists of an approximately 20' width of asphalt comprised of 10' travel lanes with no paved shoulders. There is varied evidence of major pavement failure throughout the project limits between State Route 189 and State Route 85. There are two bridges within the project limits, Big Horse Creek Bridge and Yellow River Bridge. The latter was built in 1949, does not meet current design standards, and is currently posted for 31 tons. Funding to widen the existing asphalt width of roadway to 24', resurface from SR 189 to SR 85, and evaluate and upgrade the existing condition of the bridges is proposed with funding from the Infrastructure Surtax. Funds were previously allocated through the FY19 Capital Improvement Plan for preliminary survey and design, evaluation of bridges, geotechnical and other services related to the creation of concept plans for the widening and resurfacing of approximately 9.44 miles of CR 2 in the project area.

Committee/Board Actions:

ISAC: 10/14/20 Approved motion to recommend \$1,000,000 in funding to BCC for final design.

BCC: 11/03/20 Approved Surtax funding of \$1,000,000 for project.

**Cost Estimate**

As part of the FY19 road division budget, \$200,000 was allocated for preliminary evaluation and design activities for both the road and bridges; \$95,563.93 was expended in FY19. An amount of \$105,000 was carried forward to FY20. The total project cost is still anticipated to be approximately \$7,500,000, and it is anticipated that the first phase of improvements will be slated for design in early FY 2021, requiring additional surtax funding.

**Project Status**

The project was tasked to a qualified Engineering consultant for surveying, geotechnical, bridge evaluation and preliminary design. That work was completed, a phasing plan was evaluated and responses to a Request for Qualifications (RFQ) for final design was evaluated by committee. Selection of the consultant for final design services occurred, and design work has begun. Initial construction on the first phase of the roadway improvements should begin in the late fall of 2021, or early winter 2022.

<u>Revenues</u>	<u>Expenditures</u>	<u>Remaining</u>
\$1,000,000 Surtax Revenues	\$6,464 Admin	\$926,382 Surtax
\$0 Grant Revenues	\$73,618 Total Surtax	\$0 Grant
\$200,564 Other Revenues	\$0 Grant	\$189 Other
<b>\$1,200,564 Total Revenues</b>	<b>\$200,375 Other</b>	<b>\$926,571 Total Remaining</b>
	<b>\$273,993 Total Expenses</b>	
<b><u>Project Balance</u></b>	<b><u>% Funding Spent</u></b>	<b><u>% Project Complete</u></b>
\$926,571	23%	6%

Title	Category	Project	District
Northwest Crestview Bypass	Transportation Capacity	ST000015	1

### Project Summary

Continued growth in the northwest portions of Crestview and Okaloosa County in general have created a need for expansion of existing roadways, along with the development of a new north-south connection. An accepted alignment for the southwest portion of that project was approved for the Southwest Crestview Bypass, and that project is fully underway, with portions of PJ Adams Parkway about to begin construction, and the portion north of PJ Adams, including an I-10 interchange, currently in design. The logical extension of this project is the Northwest Crestview Bypass, which is conceptually planned to follow the right-of-way of Old Bethel Road..

#### Committee/Board Actions:

ISAC: 02/20/20 Approved motion to recommend \$300,000 in funding to BCC for TRIP grant match for PD&E.  
 BCC: 03/17/20 Approved Surtax funding of \$300,000.

### Cost Estimate

The total cost for the Project Development and Environment (PD&E), a preliminary design study, is estimated at \$1,500,392, which is tentatively indicated as the total amount of a TRIP grant from the Florida Department of Transportation (FDOT). That total includes a 50% match from the County. \$500,000 in CIP funding has been allocated to cover a portion of the County's match. A Surtax component in the amount of \$300,000 to cover the shortfall and administrative costs was recommended by the Committee and approved by the Board on March 17th, 2020.

### Project Status

The first requirement for design of such an ambitious roadway project (and the "environment" portion of PD&E) is to meet the provisions of the National Environmental Policy Act (NEPA). A TRIP grant with a 50%-50% match has been approved by the Board of County Commissioners and FDOT to fund the PD&E study. A Request for Qualifications (RFQ) was prepared by staff, reviewed by FDOT, and one of the three responsive consultants selected. A request for additional surtax funding in the amount of \$300,000 was approved by the Committee and Board to complete the matching for the grant and to cover administrative expenses. Work has commenced on the PD&E.

<u>Revenues</u>	<u>Expenditures</u>	<u>Remaining</u>
\$300,000 Surtax Revenues	\$6,881 Admin	\$292,932 Surtax
\$750,196 Grant Revenues	\$7,068 Total Surtax	\$655,382 Grant
\$500,000 Other Revenues	\$94,814 Grant	\$500,000 Other
<b>\$1,550,196 Total Revenues</b>	<b>\$0 Other</b>	
	<b>\$101,883 Total Expenses</b>	<b>\$1,448,313 Total Remaining</b>

#### Project Balance

\$1,448,313

#### % Funding Spent

7%

#### % Project Complete

2%



<b>Title</b>	<b>Category</b>	<b>Project</b>	<b>District</b>
Fleet Improvements	Public Safety	ST000016	All

**Project Summary**

The Sheriff's Office has identified fleet improvements for Improved Response as a need for the County, especially as it pertains to specialty vehicles and vessels. To that end, an expense for a prisoner transport van was approved by the Board.

Committee/Board Actions:

ISAC: 05/16/19 Approved motion to recommend \$42,558 in funding to BCC for prisoner transport van.

BCC: 07/09/19 Approved Surtax funding of \$42,558.

**Cost Estimate**

Cost of a prisoner transport van was approved by the Board in the amount of \$42,558.

**Project Status**

The Sheriff's office purchased a 2019 Ford Transit prisoner transport van. **Completed.**

Revenues

\$42,558	Surtax Revenues
\$0	Grant Revenues
\$0	Other Revenues
<b>\$42,558</b>	<b>Total Revenues</b>

Expenditures

\$2,407	Admin
\$44,965	Total Surtax
\$0	Grant
\$0	Other
<b>\$44,965</b>	<b>Total Expenses</b>

Remaining

<b>(\$2,407)</b>	Surtax
\$0	Grant
\$0	Other
<b>(\$2,407)</b>	<b>Total Remaining</b>

**Project Balance**

(\$2,407)

**% Funding Spent**

106%

**% Project Complete**

100%

<b>Title</b>	<b>Category</b>	<b>Project</b>	<b>District</b>
School Resource Officer Support	Public Safety	ST000017	All

**Project Summary**

The Sheriff's Office has identified a need for improved communications and mass notification, together with video monitoring and tracking for forty public schools and buses. Electronic equipment and fiber connection for live stream video to the Emergency Operations Center should provide significantly faster, coordinated responses to safety issues faced by the schools. The installation of a mass notification system for each schools in the County.

Committee/Board Actions:

- ISAC: 05/16/19 Approved motion to recommend \$44,778 in funding to BCC for live stream video equip.
- BCC: 07/09/19 Approved Surtax funding of \$44,778.
- ISAC: 08/15/19 Approved motion to recommend \$1,798,315 for Mass Notif., and ballistic protection.
- BCC: 09/03/19 Approved Surtax funding of additional \$1,798,315.
- ISAC: 11/06/19 Approved motion to recommend additional \$5,000 in funding for Mass Notif. Sys.
- BCC: 11/19/19 Approved Surtax funding of additional \$5,000.
- ISAC: 11/06/19 Approved motion to recommend additional \$72,000 in funding for K-9s.
- BCC: 12/03/19 Approved Surtax funding of additional \$72,000.

**Cost Estimate**

The cost of initial equipment was approved by the Board in the amount of \$44,778 at its regular meeting on July 9, 2019. An additional budget transfer of \$1,798,315 was approved by the Board at the meeting on September 3, 2019, FY20 budget transfers were made for Additional Mass Notification System in the amount of \$5,000 (11/14/19), and for K-9 acquisition in the amount of \$72,000 (11/27/19).

**Project Status**

Purchase of Live Stream Video Equipment has occurred. Ballistic Protection equipment, and K-9 replacement has been accomplished. Work on the Mass Notification System improvements are underway, however it appears that Alertus, the company hired for the work, has been significantly delayed by the pandemic. Alertus and staff are conducting weekly virtual meetings in an attempt to accelerate the project, and the project is beginning to show momentum.

<u>Revenues</u>	<u>Expenditures</u>	<u>Remaining</u>
\$1,920,093 Surtax Revenues	\$6,609 Admin	\$1,628,673 Surtax
\$0 Grant Revenues	\$291,420 Total Surtax	\$0 Grant
\$0 Other Revenues	\$0 Grant	\$0 Other
<hr/> <b>\$1,920,093 Total Revenues</b>	<hr/> <b>\$291,420 Total Expenses</b>	<hr/> <b>\$1,628,673 Total Remaining</b>
 <b><u>Project Balance</u></b>	 <b><u>% Funding Spent</u></b>	 <b><u>% Project Complete</u></b>
\$1,628,673	15%	26%

<b>Title</b>	<b>Category</b>	<b>Project</b>	<b>District</b>
Emergency Services Communications Equipment	Public Safety	ST000018	All

**Project Summary**

The Sheriff's Office has identified a need for improved communications in order to bring the County-wide system up to date with the latest communication reach and technologies.

Committee/Board Actions:

ISAC: 07/17/19 Approved motion to recommend \$110,000 in funding to BCC for consulting services.

BCC: 08/20/19 Approved Surtax funding of \$110,000.

**Cost Estimate**

It was determined that hiring a consultant to assist with identifying needs and appropriate communication solutions would be the logical starting point for such a broad technological systems upgrade. The cost for consulting services was estimated at \$110,000.

**Project Status**

The estimated \$110,000 cost for consulting services was recommended by the infrastructure Surtax Advisory Committee and approved by the BCC at their regular meeting on August 20, 2019. Mission Critical Partners, Inc. has been engaged to assist with the design and selection of the appropriate communications equipment and improvements, and with selection of a consultant. Award of contract is anticipated in March, 2021.

Revenues

\$110,000	Surtax Revenues
\$0	Grant Revenues
\$0	Other Revenues
<b>\$110,000</b>	<b>Total Revenues</b>

Expenditures

\$5,140	Admin
\$95,986	Total Surtax
\$0	Grant
\$0	Other
<b>\$95,986</b>	<b>Total Expenses</b>

Remaining

\$14,014	Surtax
\$0	Grant
\$0	Other
<b>\$14,014</b>	<b>Total Remaining</b>

**Project Balance**

\$14,014

**% Funding Spent**

87%

**% Project Complete**

90%

Title	Category	Project	District
Meigs Drive Stormwater Improvements	Stormwater	ST000019	2

**Project Summary**

The low-lying portion of Meigs Drive that runs east-west along the shoreline of unincorporated Shalimar at Lake Vivian is frequently overtopped by storm surges, torrential rains and even by unusually high tides, or wind-driven wave actions. When this occurs, the road is closed, causing disruption for residents and emergency services. This low lying area also serves as a major discharge point for a large portion of Port Dixie's stormwater; the improvement project includes raising the road and improving the stormwater conveyance beneath it.

Committee/Board Actions:  
 ISAC: 12/04/19 Approved motion to recommend adding Meigs to the surtax list and providing \$325,000.  
 BCC: 12/17/19 Approved adding Meigs to the Surtax list and Surtax funding of \$325,000.

**Cost Estimate**

During the design of the project it was determined that the soils under the roadbed are very poor, requiring preloading of the fill material and adding some uncertainty to the cost of construction. While it was initially intended to be funded by \$450,000.00 in Capital Improvement Project (CIP) funds, construction bids exceeded the available funding in the approximate amount of \$325,000, including a modest contingency.

**Project Status**

Work was substantially complete and the road opened at the end of February.

<u>Revenues</u>	<u>Expenditures</u>	<u>Remaining</u>
\$325,000 Surtax Revenues	\$4,080 Admin	\$143,186 Surtax
\$0 Grant Revenues	\$181,814 Total Surtax	\$0 Grant
\$450,000 Other Revenues	\$0 Grant	\$4,104 Other
<b>\$775,000 Total Revenues</b>	<b>\$445,897 Other</b>	<b>\$147,290 Total Remaining</b>
	<b>\$627,710 Total Expenses</b>	
<b><u>Project Balance</u></b>	<b><u>% Funding Spent</u></b>	<b><u>% Project Complete</u></b>
\$147,290	81%	95%

Title	Category	Project	District
Commons Drive Sidewalk Connection	Transportation Safety	ST000020	5

**Project Summary**

Commons Drive in the Destin area has experienced significant growth over the past several years, with the development of three apartment complexes, commercial retail and the expansion of the Mattie Kelly Art Center amphitheater. Pedestrian and bicycle traffic has increased significantly over that period of time, and the rate of conflicts between pedestrians and bicycles with the increasing vehicular traffic is on the rise, due in part to the gaps in sidewalk connections. While recently developed apartment complexes located in the Destin city limits were required to install sidewalks as a condition of their developments, older developments outside the city limits were not encumbered by that requirement.

Committee/Board Actions:  
 ISAC: 02/20/20 Approved motion to recommend \$375,000 in funding to BCC for sidewalk connections.  
 BCC: 03/03/20 Approved Surtax funding of \$375,000 for project.

**Cost Estimate**

Staff proposed the addition of a Surtax Transportation Safety project connecting unattached segments of sidewalk along the County portion of Commons Drive between the Indian Bayou Trail and Matthew Boulevard roundabout, funded in the total amount of \$375,000.00, at the February 20th meeting of the Infrastructure Surtax Advisory Committee. The proposal was approved unanimously for recommendation to the Board; at the Board's regular meeting March 3, 2020, the project was approved unanimously.

**Project Status**

The project was tasked to a qualified Engineering consultant. The 100% plan was completed, and the project advertised for bid for a late November bid opening. A contractor was selected, the contract negotiated, and construction is underway. The original timeline for the project shows completion of construction by early summer, 2021. The project is substantially ahead of schedule, with final completion anticipated in April.

<u>Revenues</u>	<u>Expenditures</u>	<u>Remaining</u>
\$375,000 Surtax Revenues	\$7,088 Admin	\$316,284 Surtax
\$0 Grant Revenues	\$58,716 Total Surtax	\$0 Grant
\$0 Other Revenues	\$0 Grant	\$0 Other
<b>\$375,000 Total Revenues</b>	<b>\$58,716 Total Expenses</b>	<b>\$316,284 Total Remaining</b>
<b><u>Project Balance</u></b>	<b><u>% Funding Spent</u></b>	<b><u>% Project Complete</u></b>
\$316,284	16%	70%

Title	Category	Project	District
Dirt Road Stabilization	Transportation Capacity	ST000021	5

**Project Summary**

The County maintains a significant number of dirt roads, primarily north of Interstate 10, comprised of a combination of County and State Forestry Roads. Dirt roads that belong to the County are about evenly spread between Districts 1 & 3, along with some additional roads that are Forestry owned but maintained by the County. Staff has evaluated the efforts to maintain both paved surfaces and dirt surfaces and have found the cost to be approximately three times the cost per mile for dirt road in comparison to a traditionally paved road. Other factors that contribute to the difficult effort of dirt road maintenance is the lack of good, minable clay, fewer trucks and graders in the fleet, and attrition. As a result, the County has had to think outside the box to search for alternatives to stabilize dirt roads.

One option that has provided a reasonable blend of affordability and durability for improvement is a combination of lime-rock base followed with a "chip seal." A chip seal consist of a layer of emulsion placed on top of the lime rock with a layer of #89 stone (chips) placed on the emulsion and then capped with another binding layer of emulsion to seal the rock. While it doesn't enjoy the life of a full design section and hot mix pavement roadway, it has proven to be more durable than plain lime-rock or millings, which are often ineffective on their own.

Committee/Board Actions:  
 ISAC: 02/20/20 Approved motion to recommend up to \$2,000,000 in funding to BCC for dirt roads stabilization.  
 BCC: 03/30/20 Approved Surtax funding of up to \$1,600,000 for project.

**Cost Estimate**

The cost of the chip seal application has been estimated to be approximately \$200,000 per mile, including the cost to place and compact the lime-rock base. With a \$1.6 million allocation from Surtax, the County estimates that we will be able to cover approximately 8 miles of dirt road(s), stabilizing them to provide a better driving surface for the citizens and visitors to the area and at the same time helping to prevent sediment from entering our creeks and streams.

**Project Status**

Staff initially performed chip seal treatment on previously stabilized (limerock) road segments, and has solicited bids for optimal placement of lime-rock material on specific roads. Normally following up with the chip seal from continuing services contractors about 1 year after placement of the lime-rock, the plan now may include compacting the stabilization material with a roller in order to follow-up immediately with chip seal. The chip seal finish on a list of 26 previously stabilized roads has been completed, and listed on the web page.

<u>Revenues</u>	<u>Expenditures</u>	<u>Remaining</u>
\$1,600,000 Surtax Revenues	\$3,599 Admin	\$1,229,193 Surtax
\$0 Grant Revenues	\$370,807 Total Surtax	\$0 Grant
\$0 Other Revenues	\$0 Grant	\$0 Other
<b>\$1,600,000 Total Revenues</b>	<b>\$370,807 Total Expenses</b>	<b>\$1,229,193 Total Remaining</b>

<u>Project Balance</u>	<u>% Funding Spent</u>	<u>% Project Complete</u>
\$1,229,193	23%	30%

Title	Category	Project	District
Lake Lorraine Stormwater Improvements	Stormwater	ST000022	2

**Project Summary**

The Lake Lorraine drainage system, constructed in the early-to-late 1970's, consists of secondary conveyance pipes connecting to a primary stormwater piping system that flows north-to-south through the center of the development, with an outfall into a wet detention pond (pond #1). From there, the stormwater flows through a system of weirs and culverts before ultimately discharging to Lake Lorraine. Today, a large portion of the primary conveyance system remains in a permanent tailwater condition. Several of the conveyance pipes are damaged, due to corrosion, root penetrations and some unpermitted connections, such as from roof-drain downspouts. Those penetrations and corroded pipes have contributed to sediment buildup in many of the pipes and have strained the capacity of the system. The tailwater conditions have resulted in localized flooding during peak storm events. Pond #1 contains concrete baffle structures of unknown origin and regularly fills with sediment, which must be partially removed by County staff each year.

Committee/Board Actions:  
 ISAC: 10/14/20 Approved motion to recommend \$1,000,000 in funding for design and const.  
 BCC: 11/03/20 Approved Surtax funding of \$1,000,000 for project.

**Cost Estimate**

A qualified Engineering consultant was engaged to perform a comprehensive existing condition and hydraulic assessment, completed several years ago as Phase 1. More recently, the consultant was engaged for Phase 2, completion of a preliminary and final design, together with permitting, in the amount of \$90,850, to resolve the issues identified in the prior studies. Funds for the project have been utilizing the County's stormwater CIP budget.

**Project Status**

Staff has reviewed and responded to a 90% submittal from the consultant, and has met with Golf Course management to clarify easements, project timing and coordination. Funding to complete the project was approved, and the appraiser and surveyor are working on evaluating the required R/W and easement acquisitions.

<u>Revenues</u>	<u>Expenditures</u>	<u>Remaining</u>
	\$4,467 Admin	
\$1,000,000 Surtax Revenues	\$4,467 Total Surtax	\$995,533 Surtax
\$0 Grant Revenues	\$0 Grant	\$0 Grant
\$90,850 Other Revenues	\$68,925 Other	\$21,925 Other
<b>\$1,090,850 Total Revenues</b>	<b>\$73,392 Total Expenses</b>	<b>\$1,017,458 Total Remaining</b>

<u>Project Balance</u>	<u>% Funding Spent</u>	<u>% Project Complete</u>
\$1,017,458	7%	11%

<b>Title</b>	<b>Category</b>	<b>Project</b>	<b>District</b>
Hospital Drive/Lewis Turner Blvd.	Transportation Safety	ST000023	3

**Project Summary**

The Liza Jackson Preparatory School (LJPS) is working toward building a new school facility at 1127 Hospital Road with a plan to open for the 2021-2022 school year. A cooperative agreement has been consummated between the County, the School and City of Fort Walton Beach to convey additional right-of-way for roadway and stormwater management facilities to the County, to design and construct the roadway and stormwater improvements, and to install any necessary signalization required by the intersection improvement.

Committee/Board Actions:  
 ISAC: 10/14/20 Approved to recommend \$500,000 in funding for design and const.  
 BCC: 11/03/20 Approved Surtax funding of \$500,000 for project.

**Cost Estimate**

An engineer's estimate for the roadway improvement was received in the amount of \$435,000.00. A general estimate of all related County expenses, including reimbursement of the estimated cost of roadway improvements, estimated signalization improvement costs, contingency and administrative and overhead expenses was estimated at \$500,000.00.

**Project Status**

Engineering and permitting for the school, stormwater detention and intersection improvements is complete, and construction of the school is underway. The development and maintenance agreement with the school has been approved and executed, and roadway improvements should begin in the spring.

<u>Revenues</u>	<u>Expenditures</u>	<u>Remaining</u>
	\$2,279 Admin	
\$500,000 Surtax Revenues	\$2,279 Total Surtax	\$497,721 Surtax
\$0 Grant Revenues	\$0 Grant	\$0 Grant
\$0 Other Revenues	\$0 Other	\$0 Other
<b>\$500,000 Total Revenues</b>	<b>\$2,279 Total Expenses</b>	<b>\$497,721 Total Remaining</b>
 <b><u>Project Balance</u></b>	 <b><u>% Funding Spent</u></b>	 <b><u>% Project Complete</u></b>
\$497,721	0%	15%



Title	Category	Project	District
Santa Rosa Boulevard Improvements	Transportation Safety	ST000024	2

**Project Summary**

In 2018 Okaloosa County was able to complete construction of the last three beach access parks on Okaloosa Island. Due to the high level of non-vehicular traffic along Okaloosa Island, a Surtax project for pedestrian access across Santa Rosa Boulevard to the beach access parks was completed in July, 2020. Overall aesthetic design of Santa Rosa Boulevard, including roadway, sidewalk and stormwater has been estimated at \$2,800,000 pending final design. This initial allocation is for conceptual designs, illustrating options to facilitate final design decision-making processes.

Committee/Board Actions:

ISAC: 1/14/21 Approved to recommend \$100,000 in funding for conceptual designs.  
 BCC: 1/19/21 Approved Surtax funding of \$100,000 for project conceptual designs.

**Cost Estimate**

Total project costs for all facets of the Santa Rosa Boulevard Improvements was initially estimated at \$2,800,000 pending final design. Those costs could vary widely, depending on the scope of the conceptual design(s) selected.

**Project Status**

A consultant has been engaged and has completed typical section options presented at a public information event. They are now beginning a more comprehensive conceptual presentation for the entire corridor.

<u>Revenues</u>	<u>Expenditures</u>	<u>Remaining</u>
\$100,000 Surtax Revenues	\$240 Admin	\$99,760 Surtax
\$0 Grant Revenues	\$240 Total Surtax	\$0 Grant
\$0 Other Revenues	\$0 Grant	\$0 Other
<b>\$100,000 Total Revenues</b>	<b>\$240 Total Expenses</b>	<b>\$99,760 Total Remaining</b>
<b><u>Project Balance</u></b>	<b><u>% Funding Spent</u></b>	<b><u>% Project Complete</u></b>
\$99,760	0%	0%