

Okaloosa County Infrastructure Surtax Advisory Committee Project Updates

Date: January 19, 2022

To: Members of the Advisory Committee

From: Steve Schmidt, CPM

Subject: Southwest Crestview Bypass Funding Summary

STATEMENT OF ISSUE:

Comprehensive funding source and expenditure tracking for ST000009, Southwest Crestview Bypass.

BACKGROUND:

In order to keep track of funding sources and projected expenses for this bellwether surtax project, a comprehensive spreadsheet was created to provide an overview of all phases of the project and a tool to adjust and track changes. The top section identifies the funding entities and details the funding sources. The lower section identifies allocations and expenditures for each phase and category of the overall project. For information on the expected allocations of county funding for each activity, see the parenthetical numbers in the Okaloosa County section of the (top) funding source and their correlation in the notes section of the (bottom) allocations and expenditures.

The report includes expenditures processed through December 31, 2021, and now reflects actual costs for wetland mitigation. You will note considerable increases in totals for construction and CEI for each phase as construction progresses on all phases.

OPTIONS:

This is an informational item; staff is available to answer any questions.

RECOMMENDATION:

As an informational item, no action is required by the committee.

The	Funding	Sources	include:

The runding Sources include			
Okaloosa County	- PD&E Trip CIP (1)	\$800,000	County expenses for PD&E study (not including intersection improvements)
	- Trip 1 CIP (Ph. I-IV Design) (2)	\$900,000	Matching fund allocated for Trip 1 grant for Design Ph. I-IV
	- Trip 1 CIP (Ph. I & II ROW) (3)	\$1,300,000	Matching fund allocated for Trip 1 grant for ROW Ph. I-II
	- Trip 2 CIP (Ph. I Const., not CEI) (4)	\$2,065,161	Matching fund allocated for Trip 2 grant, carried over
	- Phase V CIP (5)	\$175,000	CIP saved for matching anticipated Phase 5 grant (\$150,000) and Rasberry Road (\$25,000), FY 19 budget
	- County Infrastructure Surtax (6)	\$2,000,000	Budget Transfer from Surtax Reserves March 25, 2019; additional funding is available
	- Bond Issuance (7)	\$18,403,982	Bond issuance refinanced existing debt and allocating \$25M to SW Crestview Bypass
	 County Tax Increment Financing (TIF) (8) 	\$3,071,692	Portion of ongoing collection of Ad Valorem TIF for PJ Adams Parkway Improvement
	- County Infrastructure Surtax Debt Service (9)	\$2,989,276	Surtax Funding Authorized for Bond Debt Service (3398-591201)
	- Developer Contribution (10)	\$47,889	Silvercrest Subdivision (3205-563255)
	- Crestview Bond (11)	\$7,200,000	City contribution to project per Interlocal Agreement
	Total	\$38,953,000	
FDOT	- Transportation Regional Incentive Program (TRIP) Grants		
	Trip (PD&E)	\$800,000	Trip AOM903/AOS16, for PD&E
	Trip 1 (Ph. I-IV Design)	\$900,000	Trip 1 (ARB51) 50% matching grant (\$1,800,000 total) - 731544/531500
	Trip 1 (Ph. I & II ROW)	\$1,300,000	Trip 1 FPN 421997-3-48-01 & 421997-4-48-01; 50% matching grant (\$2,600,000 total) - 731744/
	Trip 2 (Ph. I Const., not CEI)	\$834,839	Trip 2 Matching amount limited to \$834,839 - 731746/563490
	Trip 4 (Ph. I Intersect. ROW)	\$532,100	Trip 4 FPN 429675-3-44-01; 50% matching grant (\$1,064,200 total) - (County match from TIF)
	Trip 5? (Ph. I Intersect. Const.)	\$398,000	Trip 5? (Applied for) FDOT amount limited to \$398,000 (\$2,000,000 total) - (County match of 1,602,000 from TIF)
	 Local Agency Program (LAP) Grants 		
	Lap 7 (Ph. II Const.)	\$2,400,000	FPN 421997-7-58-01, dated 6/22/17, requires project completion by 6/1/22
	Lap 7 (Ph. II CEI)	\$424,000	FPN 421997-7-68-01, dated 6/22/17, requires project completion by 6/1/22
	Lap 8 (Ph. III ROW)	\$1,500,000	FPN 421997-8-48-01, dated 11/14/16, requires project completion by 6/30/18 (extended to 6/1/22)
	Lap 8-A8 (Ph. III Const. & CEI)	\$3,800,000	FPN 421997-8-A8-01, requires project completion by 6/30/21 (extended to 6/1/22)
	Lap 9 (Ph. IV ROW)	\$3,400,000	FPN 421997-9-48-01, dated 11/14/16, requires project completion by 6/30/18 (extended to 6/1/22)
	- Direct Procurement	\$93,183,805	Estimated cost of Interchange and approaches
	Total	\$109,472,744	
Triumph	- Discretionary Grant Award	\$64,100,000	Approval for grant funding with conditions - 732040
Funding Total		\$212,525,744	

Southwest Crestview Bypass/East West Connector

Funding Summary

The development of the overall program includes multiple projects that will be designed and constructed by either Okaloosa County or by the FDOT.

Latest Revision: 1/6/22

Note

This is a forward-looking budget estimating document. As such, it is subject to frequent and possibly significant changes, and it should not be relied upon for either categorical or overall final estimates of costs for the project.

The Funding Status and Sources for each Project are as follows:

	irces for each Project	are as ionows.	Project Alloc	ations			P	roject Expenditui	es		
Status	Status	Funding Courses				n		l oject Expendicus	I		
Project/Phase/Activity	(Pending/Active/C omplete)	Okaloosa County (1-8)	FDOT	Triumph	Total Project Funds Allocated	Engineer's Estimated Project Costs	Encumbered Costs (To Date)	Funds Remaining	Estimated Cost to Complete	Balance of Funds	Notes - Numbers in parentheses (1) refer to County funding sources
County Projects									•	•	
J Adams Phase I											
Pre-Design	Complete	\$72,072	\$72,072	\$0	\$144,144	\$144,144	\$144,144	\$0	\$0		Trip AOM903/AOS16 PD&E (1)
Design	Active	\$336,223	\$161,052	\$0	\$497,275	\$367,347	\$427,378	\$69,897	\$69,897		Trip 1 Design (2); TIF Funds (\$175,171 - added intersection design) (8)
ROW	Active	\$2,044,518	\$1,680,980	\$0	\$3,725,498	\$4,220,038	\$2,661,298	\$1,064,200	\$1,064,200		Trip 1 ROW(3); TIF Funds (\$895,538 - added intersect. R/W) (8)
Construction		\$5,924,047	\$1,232,839	\$0	\$7,156,886	\$4,900,000	\$3,776,508	\$3,380,378	\$3,380,378		Trip 2 (4); Bond issuance (\$2,256,886) (7); TIF Funds (\$1,602,000 - added intersect. const.) (8)
CEI		\$604,620	\$0	\$0	\$604,620	\$588,000	\$487,492	\$117,128	\$117,128		Bond issuance (7)
Post Design PJ Adams Phase II	Active	\$57,466	\$0	\$0	\$57,466	\$98,000	\$21,962	\$35,504	\$35,504	\$0	County Infrastructure Surtax (\$13,661) (6); Bond issuance (\$43,805) (7)
Pre-Design	Complete	\$50,451	\$50,450	\$0	\$100,901	\$100,901	\$100,901	\$0	\$0	\$0	Trip AOM903/AOS16 PD&E (1)
Design		\$123,777	\$123,777	\$0 \$0	\$247,554	\$257,143	\$247,554	\$0	\$0		Trip 1 Design (2)
ROW		\$151,120	\$151,120	\$0	\$302,240	\$348,602	\$302,240	\$0	\$0		Trip 1 ROW (3)
Construction		\$2,177,175	\$2,400,000	\$0	\$4,577,175	\$3,700,000	\$3,306,473	\$1,270,702	\$1,270,702		Bond issuance (7): FDOT LAP 7 (CWR contract plus 5% contingency)
CEI		\$537,440	\$424,000	\$0	\$961,440	\$444,000	\$524,127	\$437,313	\$437,313		Bond issuance (7): FDOT LAP 7
Post Design		\$51,082	\$0	\$0	\$51,082	\$74,000	\$15,028	\$36,054	\$36,054	4.0	Bond issuance (7)
J Adams Phase III	•										
Pre-Design	Complete	\$50,450	\$50,451	\$0	\$100,901	\$100,901	\$100,901	\$0	\$0	\$0	Trip AOM903/AOS16 PD&E (1)
Design		\$111,470	\$111,470	\$0	\$222,940	\$257,143	\$222,940	\$0	\$0		Trip 1 Design (2)
ROW	1	\$0	\$1,500,000	\$0	\$1,500,000	\$1,684,712	\$1,376,215	\$123,785	\$0	\$0	FDOT LAP 8 - Excess LAP funds, cannot be reallocated
Construction		\$820,368	\$3,800,000	\$0	\$4,620,368	\$4,000,000	\$1,538,177	\$3,082,191	\$3,082,191		Bond issuance (7); FDOT LAP 8-A8; (CWR contract plus 5% contingency)
CEI		\$537,440	\$0	\$0	\$537,440	\$480,000	\$319,683	\$217,757	\$217,757	4.0	Bond issuance (7)
Post Design	Active	\$51,082	\$0	\$0	\$51,082	\$80,000	\$14,690	\$36,392	\$36,392	\$0	Bond issuance (7)
J Adams Phase IV		4100 100	6400 400	1 00	00.00.000	02.00.200	0250.250				
Pre-Design		\$180,180 \$701.811	\$180,180 \$503,701	\$0 \$0	\$360,360 \$1,205,512	\$360,360 \$1.818.367	\$360,360	\$0 \$6,297	\$0 \$6,297	\$0 \$0	Trip AOM903/AOS16 PD&E (1) Trip 1 Design (\$503,701) (2); Bond issuance (\$17,631) (7); TIF funds (\$180,479 - spent) (8)
Design ROW	1	\$701,811	\$3,400,000	\$0 \$0	\$1,205,512	\$1,818,367	\$1,199,215 \$1,276,992	\$2,123,008	\$0,297		Trp 1 Design (S030,701) (2); Bond issuance (\$17,631) (7); Tir Tunds (\$180,4/9 - \$pent) (8) FDOT Lap 9 - Excess LAP funds, cannot be reallocated
Construction		\$1,225,000	\$5,400,000	\$2,912,520	\$4,137,520	\$1,871,000	\$1,276,992	\$2,123,008	\$3,196,434		FDOT Lap 9 - Excess LAF 100tus, cannot or teanocateu Crestview Bond (\$1,225.000) (1); Triumph grant; (CWR contract plus 5% contingency)
CEI		\$249,190	\$0 \$0	\$600.810	\$850.000	\$600.811	\$32,191	\$817.809	\$817.809		Crestive Bone (1): Triamph grant, (C wix contract plus 370 contingency) Bond issuance (7): Triamph grant Bond issuance (7): Triamph grant
Post Design		\$0	\$0 \$0	\$100,136	\$100,136	\$100,135	\$0	\$100,136	\$100,136		Triumph grant
J Adams Phase V	1101110	40	\$ 0	\$100,130	\$100,130	\$100,133	40	\$100,130	\$100,130	\$0	· · · · · · · · · · · · · · · · · · ·
Pre-Design	Complete	\$446,847	\$446,847	\$0	\$893,694	\$893,694	\$893,694	\$0	\$0	\$0	Trip AOM903/AOS16 PD&E (1)
Design	Active	\$1,504,688	\$0	\$2,000,000	\$3,504,688	\$3,500,000	\$3,388,192	\$116,496	\$116,496	\$0	PH V CIP (\$107,542) (5); County Infrastructure Surtax (\$1,097,146) (6); Bond Issuance (\$300,000) (7); Triumph Grant
ROW	Active	\$5,059,679	\$0	\$0	\$5,059,679	\$8,617,910	\$1,454,002	\$3,605,677	\$3,605,677	\$0	Bond issuance (7)
Construction	Active	\$4,265,921	\$0	\$42,183,095	\$46,449,016	\$53,600,000	\$4,398,240	\$42,050,776	\$42,050,776	\$0	Bond Issuance (\$2,990,795) (7); Crestview Bond (\$1,275,126) (11); Triumph grant; A/C bid, plus 25% for contingency & plan revisions
CEI		\$0	\$0	\$4,307,554	\$4,307,554	\$6,432,000	\$412,663	\$3,894,891	\$3,894,891	\$0	Triumph grant
Post Design	Active	\$0	\$0	\$965,496	\$965,496	\$965,496	\$0	\$965,496	\$965,496	\$0	Triumph grant
ast-West Connector		0.00	0.5	1	0.05	0105	0.05	n -		-	N. V.CD.D. I. DISCOSO, C. J. I. J. C. (202 NO.
Pre-Design		\$107,136	\$0	\$0	\$107,136	\$100,000	\$107,136	\$0	\$0		Phase V CIP (Rasberry Rd, \$25,000) (5); County Infrastructure Surtax (\$82,136) (6)
Design ROW		\$649,891 \$3,246,248	\$0 \$0	\$2,600,000 \$0	\$3,249,891 \$3,246,248	\$2,867,982 \$6,118,438	\$2,846,197 \$646,461	\$403,694 \$2,599,787	\$403,694 \$2,599,787	\$0 \$0	Bond issuance (7): Triumph Grant County Infrastructure Surtax (\$389,193) (6): Bond issuance (\$364,132 - spent) (7): Crestview Bond (\$2,492,923) (11)
Construction		\$3,246,248 \$1,449,580	\$0 \$0	\$7,056,999	\$3,246,248 \$8,506,579	\$6,118,438	\$646,461 \$0	\$2,599,787 \$8,506,579	\$2,599,787 \$8,506,579	\$0 \$0	County infrastructure Surfax (\$359,193) (6); Bond issuance (\$304,132 - spent) (7); Crestview Bond (\$2,492,923) (11) Crestview Bond (\$1,449,580) (11); Triumph grant; A/C bid, plus 25% for contingency & plan revisions
Construction		\$1,449,580	\$0 \$0	\$1,036,999	\$1,145,046	\$15,500,000	\$0 \$0	\$1,145,046	\$1,145,046	\$0 \$0	Crestview Bond (\$3.0)-160 (11); Triumph grant; A/C oid, pius 25% for contingency & pian revisions Crestview Bond (\$3.0)-160 (11); Triumph Grant Crestview Bond (\$3.0)-160 (11); Triumph Grant
Post Design		\$30,916	\$0 \$0	\$259,260	\$259,260	\$259,260	\$0 \$0	\$259,260	\$259,260	**	Crestives Bonu (350,976)(11), Thumph Grant Triumph Grant
rogram Development Sur		φυ	ψU	9437,400	9237,200	9237,200	φU	9237,200	9237,200	90	
Program Management		\$2,000,000	\$0	\$0	\$2,000,000	\$2,000,000	\$547,784	\$1,452,216	\$1,452,216	\$0	Phase V CIP (\$42,458) (5): County Surtax (\$417.864) (6): Bond Issuance (\$1,491.789) (7): Developer Contribution (10)
Wetland Mitigation		\$1,145,836	\$0	\$0	\$1.145.836	\$3,500,000	\$1.145.836	\$0	\$0	4.0	Small Suance (\$200.977 - spent) (7): TIF funds (\$218.404 - spent) (8): Crestview Bood (\$726.455 - spent) (11)
Bond Debt Service		\$2,989,276	\$0	\$0	\$2,989,276	\$0	\$2,033,116.00	40	\$956,160	\$0	County Infrastructure Surtax Debt Service (9)
ounty Project Totals		\$38,953,000	\$16,288,939	\$64,100,000	\$119,341,939		\$35,237,757		\$78,868,113	<u>\$0</u>	-
			,,						-,,-		
DOT Project Totals											
-10 Interchange	Active		\$93,183,805		\$93,183,805	\$100,000,000	\$0		\$93,183,805	\$0	
	<u> </u>										
Program Totals	l	\$38,953,000	\$109,472,744	\$64,100,000	\$212,525,744	\$235,353,143	\$35,237,757	\$81,114,906	\$172,051,918	S0	