

Okaloosa County Infrastructure Surtax Advisory Committee Project Updates

Date: March 9, 2022

To: Members of the Advisory Committee

From: Steve Schmidt, CPM

Subject: Southwest Crestview Bypass Funding Summary

STATEMENT OF ISSUE:

Comprehensive funding source and expenditure tracking for ST000009, Southwest Crestview Bypass.

BACKGROUND:

In order to keep track of funding sources and projected expenses for this bellwether surtax project, a comprehensive spreadsheet was created to provide an overview of all phases of the project and a tool to adjust and track changes. The top section identifies the funding entities and details the funding sources. The lower section identifies allocations and expenditures for each phase and category of the overall project. For information on the expected allocations of county funding for each activity, see the parenthetical numbers in the Okaloosa County section of the (top) funding source and their correlation in the notes section of the (bottom) allocations and expenditures.

The report includes expenditures processed through February 28, 2022, and now reflects actual costs for wetland mitigation. You will note considerable increases in totals for construction and CEI for each phase as construction progresses on all phases.

OPTIONS:

This is an informational item; staff is available to answer any questions.

RECOMMENDATION:

As an informational item, no action is required by the committee.

The	Funding	Sources	include:

The runding Sources include			
Okaloosa County	- PD&E Trip CIP (1)	\$800,000	County expenses for PD&E study (not including intersection improvements)
	- Trip 1 CIP (Ph. I-IV Design) (2)	\$900,000	Matching fund allocated for Trip 1 grant for Design Ph. I-IV
	- Trip 1 CIP (Ph. I & II ROW) (3)	\$1,300,000	Matching fund allocated for Trip 1 grant for ROW Ph. I-II
	- Trip 2 CIP (Ph. I Const., not CEI) (4)	\$2,065,161	Matching fund allocated for Trip 2 grant, carried over
	- Phase V CIP (5)	\$175,000	CIP saved for matching anticipated Phase 5 grant (\$150,000) and Rasberry Road (\$25,000), FY 19 budget
	- County Infrastructure Surtax (6)	\$2,000,000	Budget Transfer from Surtax Reserves March 25, 2019; additional funding is available
	- Bond Issuance (7)	\$18,403,982	Bond issuance refinanced existing debt and allocating \$25M to SW Crestview Bypass
	 County Tax Increment Financing (TIF) (8) 	\$3,071,692	Portion of ongoing collection of Ad Valorem TIF for PJ Adams Parkway Improvement
	- County Infrastructure Surtax Debt Service (9)	\$2,989,276	Surtax Funding Authorized for Bond Debt Service (3398-591201)
	- Developer Contribution (10)	\$47,889	Silvercrest Subdivision (3205-563255)
	- Crestview Bond (11)	\$7,200,000	City contribution to project per Interlocal Agreement
	Total	\$38,953,000	
FDOT	- Transportation Regional Incentive Program (TRIP) Grants		
	Trip (PD&E)	\$800,000	Trip AOM903/AOS16, for PD&E
	Trip 1 (Ph. I-IV Design)	\$900,000	Trip 1 (ARB51) 50% matching grant (\$1,800,000 total) - 731544/531500
	Trip 1 (Ph. I & II ROW)	\$1,300,000	Trip 1 FPN 421997-3-48-01 & 421997-4-48-01; 50% matching grant (\$2,600,000 total) - 731744/
	Trip 2 (Ph. I Const., not CEI)	\$834,839	Trip 2 Matching amount limited to \$834,839 - 731746/563490
	Trip 4 (Ph. I Intersect. ROW)	\$532,100	Trip 4 FPN 429675-3-44-01; 50% matching grant (\$1,064,200 total) - (County match from TIF)
	Trip 5? (Ph. I Intersect. Const.)	\$398,000	Trip 5? (Applied for) FDOT amount limited to \$398,000 (\$2,000,000 total) - (County match of 1,602,000 from TIF)
	 Local Agency Program (LAP) Grants 		
	Lap 7 (Ph. II Const.)	\$2,400,000	FPN 421997-7-58-01, dated 6/22/17, requires project completion by 6/1/22
	Lap 7 (Ph. II CEI)	\$424,000	FPN 421997-7-68-01, dated 6/22/17, requires project completion by 6/1/22
	Lap 8 (Ph. III ROW)	\$1,500,000	FPN 421997-8-48-01, dated 11/14/16, requires project completion by 6/30/18 (extended to 6/1/22)
	Lap 8-A8 (Ph. III Const. & CEI)	\$3,800,000	FPN 421997-8-A8-01, requires project completion by 6/30/21 (extended to 6/1/22)
	Lap 9 (Ph. IV ROW)	\$3,400,000	FPN 421997-9-48-01, dated 11/14/16, requires project completion by 6/30/18 (extended to 6/1/22)
	- Direct Procurement	\$93,183,805	Estimated cost of Interchange and approaches
	Total	\$109,472,744	
Triumph	- Discretionary Grant Award	\$64,100,000	Approval for grant funding with conditions - 732040
Funding Total		\$212,525,744	

Southwest Crestview Bypass/East West Connector

Funding Summary

The development of the overall program includes multiple projects that will be designed and constructed by either Okaloosa County or by the FDOT.

Latest Revision: 3/2/22

Note

This is a forward-looking budget estimating document. As such, it is subject to frequent and possibly significant changes, and it should not be relied upon for either categorical or overall final estimates of costs for the project.

The Funding Status and Sources for each Project are as follows:

The Funding Status and Sou	ices for each Froject	are as ionows.	Project Alloc	ations			P	Project Expenditur	res		
Status	Project Allocations Funding Sources Table						Expenditur				
Project/Phase/Activity	(Pending/Active/C omplete)	Okaloosa County (1-8)	FDOT	Triumph	Total Project Funds Allocated	Engineer's Estimated Project Costs	Encumbered Costs (To Date)	Funds Remaining	Estimated Cost to Complete	Balance of Funds	Notes - Numbers in parentheses (1) refer to County funding sources
County Projects											
J Adams Phase I											
Pre-Design		\$72,072	\$72,072	\$0	\$144,144	\$144,144	\$144,144	\$0	\$0		Trip AOM903/AOS16 PD&E (1)
Design	Active	\$336,223	\$161,052	\$0	\$497,275	\$367,347	\$427,378	\$69,897	\$69,897		Trip 1 Design (2); TIF Funds (\$175,171 - added intersection design) (8)
ROW	Active	\$2,044,518	\$1,680,980	\$0	\$3,725,498	\$4,220,038	\$2,661,298	\$1,064,200	\$1,064,200		Trip 1 ROW (3); TIF Funds (\$895,538 - added intersect. R/W) (8)
Construction	Active	\$5,924,047	\$1,232,839	\$0	\$7,156,886	\$4,900,000	\$3,965,441	\$3,191,445	\$3,191,445		Trip 2 (4); Bond issuance (\$2,256,886) (7); TIF Funds (\$1,602,000 - added intersect. const.) (8)
CEI Post Design	Active Active	\$604,620 \$57,466	\$0 \$0	\$0 \$0	\$604,620 \$57,466	\$588,000 \$98,000	\$505,553 \$21,962	\$99,067 \$35,504	\$99,067 \$35,504	\$0 \$0	Bond issuance (7) County Infrastructure Surtax (\$13,661) (6); Bond issuance (\$43,805) (7)
PJ Adams Phase II	Active	\$57,400	20	50	\$57,400	\$98,000	\$21,962	\$33,304	\$33,304	\$0	County intrastructure Suriax (\$15,001) (6), Bolid Issuance (\$45,805) (7)
Pre-Design	Complete	\$50,451	\$50,450	\$0	\$100,901	\$100,901	\$100,901	\$0	\$0	\$0	Trip AOM903/AOS16 PD&E (t)
Design	Complete	\$123,777	\$123,777	\$0	\$247,554	\$257,143	\$247,554	\$0	\$0		Trip 1 Design (2)
ROW	Complete	\$151,120	\$151,120	\$0	\$302,240	\$348,602	\$302,240	\$0	\$0		Trip 1 ROW (3)
Construction	Active	\$2,177,175	\$2,400,000	\$0	\$4,577,175	\$3,700,000	\$3,616,618	\$960,557	\$960,557		Bond issuance (7): FDOT LAP 7 (CWR contract plus 5% contingency)
CEI	Active	\$537,440	\$424,000	\$0	\$961,440	\$444,000	\$557,583	\$403,857	\$403,857		Bond issuance (7); FDOT LAP 7
Post Design	Active	\$51,082	\$0	\$0	\$51,082	\$74,000	\$15,881	\$35,201	\$35,201		Bond issuance (7)
PJ Adams Phase III											
Pre-Design		\$50,450	\$50,451	\$0	\$100,901	\$100,901	\$100,901	\$0	\$0		Trip AOM903/AOS16 PD&E (1)
Design	Complete	\$111,470	\$111,470	\$0	\$222,940	\$257,143	\$222,940	\$0	\$0		Trip 1 Design (2)
ROW	Complete	\$0	\$1,500,000	\$0	\$1,500,000	\$1,684,712	\$1,376,215	\$123,785	\$0	\$0	FDOT LAP 8 - Excess LAP funds, cannot be reallocated
Construction		\$820,368	\$3,800,000	\$0	\$4,620,368	\$4,000,000	\$1,670,083	\$2,950,285	\$2,950,285		Bond issuance (7); FDOT LAP 8-A8; (CWR contract plus 5% contingency)
CEI	Active	\$537,440	\$0	\$0	\$537,440	\$480,000	\$349,549	\$187,891	\$187,891	4.0	Bond issuance (7)
Post Design	Active	\$51,082	\$0	\$0	\$51,082	\$80,000	\$14,690	\$36,392	\$36,392	\$0	Bond issuance (7)
PJ Adams Phase IV	Committee	\$180,180	\$180,180	60	\$360,360	\$360,360	\$360,360	60	60	60	T. AMMONIAGU PRET
Pre-Design Design	Complete Complete	\$701.811	\$503,701	\$0 \$0	\$1,205,512	\$1,818,367	\$1.199,215	\$0 \$6,297	\$0 \$6,297	\$0 \$0	Trip AOM903/AOS16 PD&E (1) Trip 1 Design (\$503,701) (2); Bond issuance (\$17,631) (7); TIF funds (\$180,479 - spent) (8)
ROW	Complete	\$0	\$3,400,000	\$0 \$0	\$3,400,000	\$1,871,000	\$1,199,213	\$2,123,008	\$0,297		Trip 1 Design (3503,701/2); Bothu Issuance (317,051)(1); TiP tunus (310,479 - spent) (8) FDOT Lap 9 - Excess LAP funds, cannot be reallocated
Construction	Active	\$1,225,000	\$5,400,000	\$2,912,520	\$4,137,520	\$5,006,759	\$942,488	\$3,195,032	\$3,195,032		Crestview Bond (\$1,225,000) (1); Triumph grant; (CWR contract plus 5% contingency)
CEI	Active	\$249,190	\$0 \$0	\$600.810	\$850,000	\$600.811	\$39,589	\$810.411	\$810.411		Bond issuance (7): Triumph grant, (CWR contract plus 5% contangency)
Post Design	Active	\$0	\$0	\$100,136	\$100,136	\$100,135	\$0	\$100,136	\$100,136		Triumph grant
PJ Adams Phase V			**			4100,100		***************************************		-	
Pre-Design	Complete	\$446,847	\$446,847	\$0	\$893,694	\$893,694	\$893,694	\$0	\$0	\$0	Trip AOM903/AOS16 PD&E (1)
Design	Active	\$1,504,688	\$0	\$2,000,000	\$3,504,688	\$3,500,000	\$3,388,192	\$116,496	\$116,496	\$0	PH V CIP (\$107,542) (5); County Infrastructure Surtax (\$1,097,146) (6); Bond Issuance (\$300,000) (7); Triumph Grant
ROW	Active	\$5,059,679	\$0	\$0	\$5,059,679	\$8,617,910	\$1,454,002	\$3,605,677	\$3,605,677	4.0	Bond issuance (7)
Construction	Active	\$4,265,921	\$0	\$42,183,095	\$46,449,016	\$53,600,000	\$6,300,262	\$40,148,754	\$40,148,754		Bond Issuance (\$2,990,795) (7); Crestview Bond (\$1,275,126) (11); Triumph grant; A/C bid, plus 25% for contingency & plan revisions
CEI	Active	\$0	\$0	\$4,307,554	\$4,307,554	\$6,432,000	\$636,904	\$3,670,650	\$3,670,650	\$0	Triumph grant
Post Design	Active	\$0	\$0	\$965,496	\$965,496	\$965,496	\$16,080	\$949,416	\$949,416	\$0	Triumph grant
East-West Connector		0105106	00	1 00	0105106	****	0105106				N. MODEL PLANCES C. L. C. (2011)
Pre-Design	Complete	\$107,136	\$0	\$0	\$107,136	\$100,000	\$107,136	\$0	\$0		Phase V CIP (Rasberry Rd, \$25,000) (5); County Infrastructure Surtax (\$82,136) (6)
Design ROW	Active Active	\$649,891 \$3,246,248	\$0 \$0	\$2,600,000 \$0	\$3,249,891 \$3,246,248	\$2,867,982 \$6,118,438	\$2,846,197 \$650,239	\$403,694 \$2,596,009	\$403,694 \$2,596,009	\$0 \$0	Bond issuance (7); Triumph Grant County Infrastructure Surtax (\$389,193) (6); Bond issuance (\$364,132 - spent) (7); Crestview Bond (\$2,492,923) (11)
Construction		\$3,246,248 \$1,449,580	\$0 \$0	\$7,056,999	\$3,246,248 \$8,506,579	\$6,118,438	\$650,239 \$0	\$2,596,009 \$8,506,579	\$2,596,009 \$8,506,579	\$0 \$0	County Infrastructure Surfax (\$389,193) (6); Bond Issuance (\$304,132 - spent) (7); Crestview Bond (\$2,492,923) (11) Crestview Bond (\$1,449,580) (11); Triumph grant; A/C bid, plus 25% for contingency & plan revisions
Construction	Active	\$1,449,580	\$0 \$0	\$1,036,999	\$1,145,046	\$15,500,000	\$0 \$0	\$1,145,046	\$1,145,046	\$0 \$0	Crestview Bond (\$30,916)(1); Triumpn grant; A/C bid, pius 25% for contingency & pian revisions Crestview Bond (\$30,916)(1); Triumpn Grant Crestview Bond (\$30,916)(1); Triumpn Grant
Post Design		\$30,910	\$0 \$0	\$259,260	\$259,260	\$259,260	\$0 \$0	\$259,260	\$259,260	**	Crestives Boild (350,9710)(11), Triumph Grant Triumph Grant
Program Development Sur		90	90	9237,200	9237,200	9237,200	30	9437,400	9237,200	90	
Program Management	Active	\$2,000,000	\$0	\$0	\$2,000,000	\$2,000,000	\$547,784	\$1,452,216	\$1,452,216	\$0	Phase V CIP (\$42,458) (5); County Surtax (\$417.864) (6); Bond Issuance (\$1.491.789) (7); Developer Contribution (10)
Wetland Mitigation		\$1,145,836	\$0	\$0	\$1.145.836	\$3,500,000	\$1.145.836	\$0	\$0	4.0	Bond issuance (\$200,977 - spent) (7): TIF funds (\$218.404 - spent) (8): Crestyiew Bond (\$726.455 - spent) (1)
Bond Debt Service		\$2,989,276	\$0	\$0	\$2,989,276	\$0	\$2,351,836	\$637,440	\$637,440	\$0	County Infrastructure Surfax Debt Service (9)
County Project Totals		\$38,953,000	\$16,288,939	\$64,100,000	\$119,341,939		.))		\$75,999,969	<u>\$0</u>	· · · · · · · · · · · · · · · · · · ·
		,,									
FDOT Project Totals											
I-10 Interchange	Active		\$93,183,805		\$93,183,805	\$100,000,000	\$0	_	\$93,183,805	\$0	
Program Totals	i	\$38,953,000	\$109,472,744	\$64,100,000	\$212,525,744	\$235,353,143	\$40,457,738	\$78,246,761	\$169,183,774	S0	